

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

AUG 25 1978

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

O.C.C.

SUNDRY NOTICES AND REPORTS ON WELLS ARTESIA, OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Maddox Energy Corporation ✓		8. Farm or Lease Name Pardue Farms "27"
3. Address of Operator 702 Vantage Tower, 2525 Stemmons Expressway, Dallas, Texas 75207		9. Well No. 1
4. Location of Well UNIT LETTER <u>H</u> , <u>1980</u> FEET FROM THE <u>north</u> LINE AND <u>990</u> FEET FROM THE <u>east</u> LINE, SECTION <u>27</u> TOWNSHIP <u>23-S</u> RANGE <u>28-E</u> NMPM.		10. Field and Pool or Wildcat <u>Undesignated</u>
15. Elevation (Show whether DF, RT, GR, etc.) 3,056' KB		12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spudded at 7:30 p.m., 7/30/78.
- Drilled 26" hole to 405' in anhydrite.
- Ran 10 joints 20", 94#/ft., K-55, buttress casing set at 403' KB.
- Cemented with 750 sacks Class "C" cement with 1/4 pound flocele per sack and 2% CaCl<sub>2</sub>. Plug down at 11:15 a.m., 8/1/78. Circulated 25 sacks cement to surface.
- WOC and nipple up 20" Hydril - 32 hours.
- Tested casing and BOP to 1500 psi for 30 minutes with no pressure loss.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED James F. Brunt TITLE Consultant DATE August 24, 1978

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE AUG 28 1978

CONDITIONS OF APPROVAL, IF ANY: