

WELL NAME AND NUMBER PARDUE FARMS "27" NO. 1 DATE DEC 3 1980 STATE New Mexico  
 FIELD Eddy UND Upper Atoka (Gas) O. C. D. COUNTY Eddy  
ARTEDIA, OFFICE

Date	Depth	Remarks
11/7/80	Cont'd	RD Halliburton. Opened well to pit w/4200# on press. gauge, down to 20# in 40 min., Rec. 150 bbl. load. RU & swab 3 hrs. w/standing fluid level at surface, swab down to 3500'. Flowed 10 min. after each swab run. Swabbed 20 bbl. load. Total load to recover was 266 bbl. Load now to recover 96 bbl. Shut down for nite. After 14 hrs. TP 900#.
11/8/80	11600' PB	After well shut in 12 hrs. TP 900#, open to pit on 24/64" choke, bled to 0# press in 20 min. w/small flare on tailend RU & swabed 2 hrs. w/fluid level at surface down to 7500'. Pulling swab, swab line came into. Left approx. 500' line in hole w/swabs cups & swab bars. Shut down prep. to re-string sand line.
11/9/80		After well SI 23 hrs., TP 875#, open on 16/64" choke, press. down to 0# in 20 min. burn small flare, est. at 250 mcf (closed well in).
11/10/80	11600' PB	Well shut in 24 hrs. No TP recorded.
11/11/80		Swbg. & Tstg. SI 48 hrs. TP 1700#. Installed new sand line. Opened well on 16/64" chk. TP down to 0# in 1/2 hr. No fluid to surface. Gas rate 250 mcf down to 25 mcf. RU & swab 6 hrs. On first run fluid level 4100', swbd to 8800'. Rec. 36 bbl load. Gas est. 50 mcf. 40 bbl to recover.
11/12/80	11600' PB	After SI 14 hrs, TP 1800#. Open to pit on 16/64" chk, press. to 0# in 1/2 hr. RU & Swab 6 hr., fluid level first run 7000'. Swbd to 8800' 2 runs with no fluid entry. Made 1 run per hour. Waiting on orders. Prep to PB to Bone Spring.
11/13/80	11600' PB	RU kill truck, pumped 71 bbl. 10# 2% Kcl wtr. down tbg. RU & remove wellhead & install BOP's. Pulled 2 7/8" tbg. w/Baker R double grip packer. Prep to set 7" cast iron bridge plug.
11/14/80		Prep to spot cement plugs. 4 hrs. RU McCullough, PU 7" cast iron Spencer Mack bridge plug, Trip in hole and set at 11,370'. TOH w/wireline. RD McCullough. 4 hrs. RU & run 359 jts. 2 7/8" 6.5# N-80 tubing open ended to 11,343'. SD for night.
11/15/80	"	Spotted plugs by Howco down tubing as follows: 15 1/2" sx Class H in 7" from 11,343' to 11,308', 20 sx Class H 10142-10042', 16 sx Class H 7014-6964'. 3 hrs. finished POH w/ 2 7/8" tubing, stand in derrick.

Cont'd