



AMOCO PRODUCTION COMPANY
TELEDYNE 18 No. 1
BOTTOM HOLE PRESSURE BUILD-UP TEST,
& 4-POINT BACK PRESSURE TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: SEPTEMBER 17, TO SEPTEMBER 19, 1979
TEST DEPTH: 11,871 FEET
ELEMENT No.: 12809
OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 11,871 FEET</u>
9-17-79	12:15 PM			2818 GAUGE REACHED 11,871' FLOWING
	12:30 PM			2803
	12:45 PM			2798
	1:00 PM			2795
9-17-79	1:15 PM	00 HRS.	00 MIN.	2789 SHUT-IN; BEGIN BUILD-UP
	1:30 PM	00	15	3000
	1:45 PM	00	30	3126
	2:00 PM	00	45	3234
	2:15 PM	01	00	3303
9-17-79	2:45 PM	01	30	3480
	3:15 PM	02	00	3597
	3:45 PM	02	30	3749
	4:15 PM	03	00	3854
	4:45 PM	03	30	3954
	5:15 PM	04	00	4054
9-17-97	6:15 PM	05	00	4223
	7:15 PM	06	00	4384
	8:15 PM	07	00	4527
	9:15 PM	08	00	4650
	10:15 PM	09	00	477
	11:15 PM	10	00	4871
9-18-79	1:15 AM	12	00	5060
	3:15 AM	14	00	5207
	5:15 AM	16	00	5319
	7:15 AM	18	00	5403
	9:15 AM	20	00	5457
9-18-79	2:15 PM	25	00	5541
	7:15 PM	30	00	5595
9-19-79	12:15 AM	35	00	5636
	5:15 AM	40	00	5670
9-19-79	10:15 AM	45	00	5682
9-19-79	11:30 AM	46	15	5391 OPEN CHOKE; BEGIN 4-POINT
	11:45 AM	46	30	5233
	12:00 NOON	46	45	5063
	12:15 PM	47	00	4883 END RATE I
9-19-79	12:30 PM	47	15	4719
	12:45 PM	47	30	4516
	1:00 PM	47	45	4266
	1:15 PM	48	00	4126 END RATE II