



PACKER INSTALLATION PLAN

GB-666

INSTALLATION		PREPARED FOR			COMPANY		DATE	
		LEASE	WELL NO.	FIELD	CO./PARISH	STATE	☒ NEW COMPLETION ☐ WORKOVER	
		Wayne Devitt	18-1		Amoco	Eddy N. Mex.	1-18-93	
ITEM	LENGTH	FROM	TO	DESCRIPTION		OD	ID	
	18.00	⊕	18.00'	K.B.				
1	10,982.45	18.00'	11,005.45	3595T 2 3/4 N-80 TAG.				
2	.40	11,005.45	11,005.85	2 3/4 x 2 3/8 X-OVER				
3	1612.73	11,005.85	12,618.58	525T 2 3/8 N-80 TAG				
4	2.60	12,618.58	13,621.18	2 3/4 sliding sleeve w/ 1.875" F profile		3.063	1.875	
5	61.25	12,621.18	12,682.43	25T 2 3/8 N-80 TAG. Guiberson				
6	1.97	12,682.43	12,684.40	4 1/2 x 2 3/8 ext tool w/ 1.81" F profile		3.750	1.81	
7	6.90	12,684.40	12,691.30	5"-15.18 x 2 3/8 unit DT 4/125 10-K			1.938	
8	1.10	12,691.30	12,692.40	2 3/8 SERT Nipple			1.781	
9	.40	12,692.40	12,692.80	Wireline Reentry guide 2 3/8			1.939	
		12,692.80						
Thanks								

GENERAL REMARKS

PKR Hung In 15,000 compression

RETRIEVING METHOD - INCLUDE SHEAR RELEASE VALUE OF COLLET SNAP OUT VALUE

TOP PACKER: 12,684.40
MIDDLE PACKER: 12,687.85
LOWER PACKER: 12,691.30

COMPLETION FLUID TYPE AND WEIGHT

PKR Fluid 440 lb/l

OPERATOR'S NAME

Haber, W. B. Ball, R. Price

DATE

1-18-93

DELIVERY TICKET NUMBER