

DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION
OCT 30 1978

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

O. C. C.
ARTESIA, OFFICE

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No. E4205	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - "A" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER

2. Name of Operator
 E. LaRue and B. N. Muncy, Jr. ✓

3. Address of Operator
 PO Box 196 Artesia, NM 88210

4. Location of Well
 UNIT LETTER F 1650 FEET FROM THE North LINE AND 1650 FEET FROM
 THE West LINE, SECTION 2 TOWNSHIP 22 S RANGE 28 E NMPM.

7. Unit Agreement Name
8. Farm or Lease Name Ford State
9. Well No. 2
10. Field and Pool, or Wildcat Undesignated Indian Flats Delaware
12. County Eddy

15. Elevation (Show whether DF, RT, GR, etc.)
3156.4

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
FULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☒ Shut off Water Flow

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.
8 5/8" 433-300 SX CLASS C 19 CC.

Picked up 300 BWPd water flow at 1200'. ⁽⁵¹⁾ Squeezed with 150 sacks RFC cement 10/17/78. Waited 18 hours and drilled out with water flow. ⁽⁵²⁾ Squeezed with 600 sacks class H cement 10/18/78. Waited 18 hours and drilled out with water flow. ⁽⁵³⁾ Squeezed with 300 sacks class H cement weight 16.4 #, 10/20/78. Waited 24 hours and drilled out with complete water shut-off.

Sg. #1+2 Pumped down 8 5/8" Csg.
Sg #3 TD 1287, Drill Pipe c 1242', 300 BPD water flow, Pumped 150 SX Class H" c 16.4# in three - 50 SX stages - Flow decreased by 1/2 - Pulled 3 stds - Drill Pipe c 1068' - Pumped 150 SX Class "H" c 16.4# in 3-50 SX stages - stopped w/flow