

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

DEC 18 1978

O. C. C.  
ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65  
30-015-22718

5a. Indicate Type of Lease

State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator J. C. Barnes Oil Company ✓	8. Farm or Lease Name Big Chief Comm.
3. Address of Operator P. O. Box 505 Midland, TX 79702	9. Well No. 2
4. Location of Well UNIT LETTER N 1980 FEET FROM THE West LINE AND 660 FEET FROM THE South LINE, SECTION 22 TOWNSHIP 22-S RANGE 28-E N.M.P.M.	10. Field and Pool, or Well Unit Und. Morrow
11. Elevation (Show whether DE, RT, GR, etc.) 3088' GR	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations: (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

November 21, 1978

Plug down @ 10:00 pm

TD: 9750', prep to run 7 5/8" csg.

November 22, 1978

Ran 252 jts of 7 5/8" csg in hole, pipe set @ 9750'.

Csg run as follows:

85 jts - 29.70# S-95 LT & C, length 3261.58, followed by

60 jts - 26.40# S-95 LT & C, length 2307.76, followed by

107 jts - 26.40# N-80 LT & C, length 418.82

Ran Howco guide shoe on bottom & Howco auto-fill float collar on top of 1st joint.

Ran 5 centralizers on 1st 10 jts.

Cemented w/525 sxs Howco lite w/1/4# flowcele & 5/10% CFR-2, followed by

300 sxs Class H w/5/10% CFR-2.

Top of inside cement 9627'.

Top of outside cement 5090'.

WOC 24 1/2 Hrs.

November 23, 1978

Tested everything to 5000#

Drlg. 9800'

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Pam Simmons TITLE Secretary DATE December 15, 1978

APPROVED BY W.A. Gussitt TITLE SUPERVISOR, DISTRICT II DATE DEC 19 1978

CONDITIONS OF APPROVAL, IF ANY: