

N. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	/
LAND OFFICE	/
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED

DEC 26 1978

<p>SUNDRY NOTICES AND REPORTS ON WELLS O.C.C. <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DISCREPANT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small></p>		<p>5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/></p>
<p>1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/></p>		<p>5. State Oil & Gas Lease No.</p>
<p>2. Name of Operator Delta Drilling Company ✓</p>		<p>7. Unit Agreement Name</p>
<p>3. Address of Operator P. O. Box 2113 Midland, Texas 79702</p>		<p>8. Farm or Lease Name Carrasco Comm.</p>
<p>4. Location of Well UNIT LETTER <u>F</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>14</u> TOWNSHIP <u>23S</u> RANGE <u>28E</u> NMPM.</p>		<p>9. Well No. 1</p>
<p>15. Elevation (Show whether DF, RT, GR, etc.) 3000.6 GR</p>		<p>10. Field and Pool, or Wildcat Wildcat - Morrow</p>
<p>12. County Eddy</p>		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 20" hole to 482'. Ran 11 jts 16" 65# H-40 casing as follows:

KB	25.00
10 jts	404.64
Float Collar	1.80
Shoe Joint	42.36
Guide Shoe	1.20
Set At	475.00'

Cemented with 550 sacks class C w/ 2% CC. Circulated 35 sacks to surface. Plug down at 6:00 A.M. 12/19/78. WOC 20 hours. Test casing to 2000 psi for 30 minutes before drilling out at 3:45 A.M. 12/20/78.

I, I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ron Lechwar Ron Lechwar TITLE Project Manager DATE 12/20/78

APPROVED BY W.A. Gressett TITLE SUPERVISOR, DISTRICT II DATE DEC 27 1978

CONDITIONS OF APPROVAL, IF ANY: