

TEQUILA-NM-122

INEXCO

TEQUILA UNIT #1

Geologist:

EXPLORATION

Eddy Co.

New Mexico

Newt Feldman

Ext. 3477

1980' FNL & 1980' FEL

Sec. 32, T23S-R23E

PTD: 10,075' Morrow

Est. Compl. Date: 1/17/79

WI: 94.47350%

FIRST REPORT: Exploration

ELEVATION: 4329' GR

DRILLING CONTRACTOR: Rial Drilling Co.

DRILLING PERMIT NO.: N.A.

LOCATION CONTRACTOR: Construction Enterprises

DIRECTIONS TO LOCATION: Carlsbad, North on Hwy 285 12 miles, left on Hwy 137 8 8/10 miles, left on blacktop 13 6/10 miles, straight past Sitting Bull Falls, turn 2 miles at side of road.

11/27/78 MIRT// Total DHC: \$443,300. Daily Drlg: \$15,110. Total Well: \$15,110.

11/28/78 RURT// Total DHC: \$443,300. Total Well: \$22,560.

11/29/78 Depth 126', WOC// (126') (1 day) Sd, Spud Mud. Spudded @ 3:00 P.M. 11/28/78. Drld, RU rig, cmt. Set 100 sxs RFC w/3% CaCl, Plug to shut off lost circ, drop thru void from 64 to 69', lost all returns WOC. Total DHC: \$443,300. Daily Mud: \$925, Cum Mud: \$925, Daily Drlg: \$7950, Total Well: \$30,150.

11/30/78 Depth 414', Drlg// (287') (2 days) Im, MW 9, Vis 36, 1/2° dev @ 300'. Drld, trip, surveyed, WOC, drlg cmt. Total DHC: \$443,300. Daily Mud: \$928, Cum Mud: \$1853, Daily Drlg: \$9628, Total Well: \$40,138.

12/1/78 Depth 440', WOC// (26') (3 days) Im, MW 9.0, Vis 38, WL NC, 3/4° dev @ 440'. Drld, TOH, circ & cond, WOC, RU & ran 10 jts 13-3/8", 40# csg, 442.25' set @ 440', Texas pattern shoe on btm w/centralizer on jts #1, 3 & 5, cmt bskt on jt #7, insert float top of jt #1. Cmt. w/340 sxs 50-50 Poz-mix, 5# Kaolite + 1/4# Celloflake per sx, 2% CaCl, PD @ 2:30 P.M. 11/30/78. Total DHC: \$443,300. Daily Mud: 0, Cum Mud: \$1853, Daily Drlg: \$12,482. Total Well: \$52,620.

Casing Detail

No. of Jts.	Description	Length	Depth
1	Texas Pattern Shoe	1.25'	438.75'
10	13-3/8", 40#, H40, ST&C	422.75'	16.00'
	CHF to RKB	16.00'	0

Csg set @ 440'