

- 1/5/79 Depth 7912', Drlg// (134') (38 days) Ls & Sh, MW 9.2, Vis 36, WL 9. KCL 3%, 2-1/4" dev @ 7828'. Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$597, Cum Mud: \$21,369. Daily Drlg: \$5597, Total Well: \$308,949.
- 1/6/79 Depth 8020', Drlg// (108') (39 days) Ls & Sh, MW 9.2, Vis 36, WL 8. 2" dev @ 7921'. Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$502, Cum Mud: \$21,871. Daily Drlg: \$5427. Total Well: \$314,376.
- 1/7/79 Depth 8087', Drlg// (67') (40 days) Sh, MW 9.2, Vis 36, WL 8. 2" dev @ 7982', Drld, bit trip, wshd to btm - safety, surveyed, repaired swivel. Total DHC: \$443,300, Daily Mud: 0, Cum Mud: \$21,871, Daily Drlg: \$7400. Total Well: \$321,776.
- 1/8/79 Depth 8221, Drlg// (135') (41 days) Ls & Sh, MW 9, Vis 36, WL 10. Drld, mixed LCM, lost 150 BM - sealed off w/6#/bbl LCM. Total DHC: \$443,300. Daily Mud: \$750, Cum Mud: \$22,621, Daily Drlg: \$5650, Total Well: \$327,426.
- 1/9/79 Depth 8250', POH w/DST #1 8185'-8250'// (29') (42 days) Ls & Sh, MW 9.2, Vis 40, WL 9.4, 2.5% KCL. 1-3/4" dev @ 8250', Drld, trip, made up tst tools, circd, surveyed, cut DL, ran DST #1, 8185' to 8250', Cisco Zone, no water cushion.

TIME

DESCRIPTION

15" PF GTS w/90 psi on 1/4" chk
 60" 1st SI
 30" 2nd F 100 psi on 1/4" chk
 60" 2nd SI
 9" 3rd F Stabilized @ 55 psi on 1/4" chk, 100 MCFPD
 180" 3rd SI

Total DHC: \$443,300. Daily Mud: \$2535, Cum Mud: \$25,166, Daily Drlg: \$7585, Total Well: \$335,011.

- 1/10/79 Depth 8345', Drlg// (95') (43 days) Ls & Sh, MW 9.2, Vis 36, WL 10. 3% KCL. DST #1, POH w/tst, loaded out tst tools, GIH w/bit, drlg. Total DHC: \$443,300. Daily Mud: 0, Cum Mud: \$25,156, Daily Drlg: \$6950. Total Well: \$341,961.

DST #1 8185'-8250', Strawn, no water cushion, 1/4" choke.

TIME		PRESSURE	RATE
15" PF	GTS in 10 min	154 to 172 psi	250 MCFPD
61" 1st SI		3329 psi	
29" 2nd Flow		157 to 177 psi	255 MCFPD
60" 2nd SI		3286 psi	
91" 3rd Flow		150 to 164 psi	240 MCFPD
177" 3rd SI		3308 psi	

Recovery: 300' slight gas cut mud.

Sample Chamber Recovery: 200 psi, no gas, 300 cc mud.