

- 1/11/79 Depth 8528', Drlg// (183') (44 days) Ls & Sh, MW 9.1, Vis 38, WL 9. 1-1/2° dev @ 8424', Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$1198, Cum Mud: \$26,354, Daily Drlg: \$5948, Total Well: \$347,903.
- 1/12/79 Depth 8622', Drlg// (94') (45 days) Ls & Sh, MW 9.1, Vis 36, WL 9, 3% KCL, 1-3/4° dev @ 8572', Drld, trip for hole in DC's (cracked box in one, washed pin on one) Surveyed, repaired chain in drawworks. Total DHC: \$443,300. Daily Mud: \$1441, Cum Mud: \$27,795, Daily Drlg: \$6391, Total Well: \$354,294.
- 1/13/79 Depth 8810', Drlg// (188') (46 days) Ls & Sh, MW 9.2, Vis 38, WL 9. 1-3/4° dev @ 8754', Drld, surveyed. Total DHC: \$443,300, Daily Mud: \$1665, Cum Mud: \$29,460, Daily Drlg: \$6615, Total Well: \$360,909.
- 1/14/79 Depth 8986', Drlg// (156') (47 days) Ls & Sh, MW 9.3, Vis 38, WL 8, 1-3/4° dev @ 8911', Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$616, Cum Mud: \$30,076, Daily Drlg: \$5466. Total Well: \$366,375.
- 1/15/79 Depth 9085', Drlg// (99') (48 days) Ls, Sd & Sh, MW 9.4, Vis 40, WL 8. 1-1/4° dev @ 9042', Drld, bit trip, reamed 60' to btm, circd samples @ 9042', surveyed. Total DHC: \$443,300. Daily Mud: \$1376, Cum Mud: \$31,452, Daily Drlg: \$8766, Total Well: \$375,141.
- 1/16/79 Depth 9248', Drlg// (163') (49 days) Ls, Sd & Sh, MW 9.3, Vis 38, WL 8. 1° dev @ 9195', Drld, surveyed, repairs on pmps. Total DHC: \$443,300. Daily Mud: \$312, Cum Mud: \$31,764. Daily Drlg: \$5272, Total Well: \$380,413.
- 1/17/79 Depth 9421', Drlg// (173') (50 days) Ls, Sd & Sh, MW 9.3, Vis 39, WL 8. 3% KCL. Drld & rig repairs - chain in drawworks. Total DHC: \$443,300. Daily Mud: \$250, Cum Mud: \$32,014, Daily Drlg: \$5150, Total Well: \$385,563.
- 1/18/79 Depth 9533', Drlg// (112') (51 days) Im, Sd & Sh, MW 9.4, Vis 40, WL 8. Drld & rig repairs. Total DHC: \$443,300. Daily Mud: \$300, Cum Mud: \$32,314, Daily Drlg: \$5050, Total Well: \$390,613.
- 1/19/79 Depth 9653', Trip// (100') (52 days) Im & Sh, MW 9.4, Vis 40, WL 8. Drld, TOH for hole in DC, repaired air compressor. Total DHC: \$443,300. Daily Mud: \$583, Cum Mud: \$32,897, Daily Drlg: \$5583, Total Well: \$396,196.
- 1/20/79 Depth 9739', Drlg// (86') (53 days) Im & Sh, MW 9.4, Vis 40, WL 8. Drld, finished trip for hole in DC, reamed 60' to btm, repaired new brakes on DW. Total DHC: \$443,300. Daily Mud: \$400, Cum Mud: \$33,297, Daily Drlg: \$7650, Total Well: \$403,846.
- 1/21/79 Depth 9813', DST #2, 9700'-9813'// (74') (54 days) Im, Sd & Sh, MW 9.5, Vis 42, WL 10. 1/2° dev @ 9800'. Drld, circd, surveyed, TOH, unloaded & made up tst tools, TIH w/DST #2, ID cracked DC. Total DHC: \$443,300. Daily Mud: \$360, Cum Mud: \$3265, Daily Drlg: \$5310, Total Well: \$409,156.