

1

13,100

7-07-79 Flwg gas and water to pit.
 7-08-79 Flwg gas and water to pit.
 7-09-79 Turned well to production unit @ 12:30 PM on 7-08-79. Flwd 11 hrs, separator press 300 psig, 385 MCFPD, 39 bbls form water. Flwd 8 hrs, separator press 400 psig, 340 MCFPD, 30 bbls form wtr.
 Continuing to test.
 7-10-79 Flwd 7 hrs, 550 psig separator press, 340 MCFPD, 3 BWPH. SION.
 Not dual completing. Will complete from Atoka.
 7-11-79 14 SITP 2800 psig. RU Jarrell Wireline Service. Ran blanking plug & set in "F" profile @ 12,278' KB. Loaded tbg w/70 bbls 3% KCl water. Pressured on plug w/3000 psi. Spent 5 hrs releasing on-off tool. Removed well head. Installed BOP's. SIFN @ 5:30 PM, 7-10-79.
 P/POOH w/tbg.
 7-12-79 POOH w/tbg & receptacle. LD 21 jts 2 3/8" tbg. Ran Baker 7" retrievable BP, set @ 11,800' KB. Spotted 25' of sd and 5 sx on BP w/Halliburton pump. Pulled 19 stands tbg. SDFN @ 5:30 PM, 7-11-79.
 7-13-79 POOH w/tbg. Ran 7" x 2 7/8" Baker Loc-Set pkr w/on-off receptacle w/2.31" "F" profile & 322 jts of 2 7/8" N-80 tbg. Tested tbg to 8000 psi. SDFN @ 4:30 PM, 7-12-79.