

for 15 mins - ok. Drld DV tool at 5489'. Fin TIH w/drlg
assembly. 60' cmt on top of FC. Tested csg 2000# for 15
mins - ok. Drld cmt, float collar and 12/ of shoe jt.
Tested csg to 2000# for 15 mins - ok. WOC 48 hours.