

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATION	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
L-4764

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT TO DRILL" (FORM O-101) FOR SUCH PROPOSALS.

OIL ☐ GAS ☒ OTHER ☐

DEC 14 1979

6. Name of Operator
The Superior Oil Company
7. Address of Operator
P. O. Box 71, Conroe, Texas 77301
8. Location of Well
UNIT LETTER G 1980 FEET FROM THE N LINE AND 1980 FEET FROM THE E LINE, SECTION 36 TOWNSHIP 24S RANGE 29E NMPM.

O. C. C.
ARTESIA, OFFICE

7. Unit Agreement Name
8. Form or Lease Name
Oscar State
9. Well No.
1
10. Field and Pool, or Wildcat
Wildcat (Morrow)
11. Elevation (Show whether DF, RT, GR, etc.)
3102 GR 3123 KB
12. County
Eddy

13. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☒ Start operations	CASING TEST AND CEMENT JOBS ☒	OTHER ☐

14. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1100.

Spud date: 10-19-79, Resource Drllg. Co. Rig #4. Ran 13-3/8" Csg. (48#, H-40, ST&C) to 518' KB, and cemented w/530 sxs class "C" cement w/2% CaCl, & 5# Coalite. Had full returns & circulated cement to surface.

Lost mud returns at 623' and Oct. 22 & mixed 3 lost circulations pills - dry drilled to 1072' & stuck pipe Oct. 23. TOF 1041' KB. Could not recover. Sidetrack fish @ 1041' on Oct. 26 drilling 8-3/4' hole to 1082. Reamed to 12-1/4" hole & drilled ahead to 2227' on Oct. 31. Recovered all of fish on Nov. 7. Ran magnet & recovered junk from hole at 2227' KB.

Drilled to 3300' w/12-1/4" bit on Nov. 13 & ran 10-3/4" Csg. to 3292 KB. Cemented with 100 sxs 50/50 pozmix followed w/200 sxs class "C". No returns during cementing. Final pressure 2200# Drilled shoe & tested csg to 1500 # - OK.

Drilled to 11,140' KB on Dec. 9 & ran 7-5/8" OD (33.7#, 29.7#, & 26.4#, N-80 Buttress & 29.7# LT&C) csg. to bottom. Cemented w/good returns @ 4:00 this A.M. (12-10-79) w/2000# FP.

15. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED F. H. Speers TITLE Reg. Eng. Specialist DATE 12-10-79

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

CC: NMOCC (3), GET, CHQ, RG, CF, AGP, GAB