

MARALO, INC.  
 STATE "HK" COM NO. 1  
 Bottom Hole Pressure 4-Point Test and  
 Bottom Hole Pressure Build-Up Test.  
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:  
 JOHN WEST ENGINEERING COMPANY

TEST DATE: JANUARY 7 to 10, 1988  
 TEST DEPTH: 9,442 Feet  
 ELEMENT NO: 23882 (0-6450 PSI)  
 OPERATOR: R.W.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 9442 FEET</u>
1-07-88	9:00 A.M.		3104 Gauge reached 9442'
	9:30 A.M.	00 Hrs. 00 Min.	3104 Begin Test
	9:45 A.M.	00 15	3062
	10:00 A.M.	00 30	3033
	10:15 A.M.	00 45	3000
	10:30 A.M.	01 00	2969 End Rate I
	10:45 A.M.	01 15	2910
	11:00 A.M.	01 30	2865
	11:15 A.M.	01 45	2816
	11:30 A.M.	02 00	2774 End Rate II
	11:45 A.M.	02 15	2700
	12:00 Noon	02 30	2638
	12:15 P.M.	02 45	2583
	12:30 P.M.	03 00	2531 End Rate III
	12:45 P.M.	03 15	2431
	1:00 P.M.	03 30	2353
	1:15 P.M.	03 45	2301
	1:30 P.M.	04 00	2259 End Rate IV
	1:45 P.M.	04 15	2139
	2:00 P.M.	04 30	2019
	2:15 P.M.	04 45	1924
	2:30 P.M.	05 00	1821 End Rate V
	2:45 P.M.	05 15	1788 Gauge out to change charts.
	3:30 P.M.		1788 Gauge back to 9442' Flowing.
	4:00 P.M.	00 Hrs. 00 Min.	1766 Shut-In, Begin Build-Up
	4:15 P.M.	00 15	1801
	4:30 P.M.	00 30	1830
	4:45 P.M.	00 45	1853
	5:00 P.M.	01 00	1875
	5:30 P.M.	01 30	1927
	6:00 P.M.	02 00	1976
	6:30 P.M.	02 30	2006
	7:00 P.M.	03 00	2045
	7:30 P.M.	03 30	2084
	8:00 P.M.	04 00	2126
	9:00 P.M.	05 00	2181
1-7-88	10:00 P.M.	06 00	2233
1-8-88	11:00 P.M.	07 00	2285
1-8-88	12:00 MN	08 00	2330
1-9-88	1:00 A.M.	09 00	2379
	2:00 A.M.	10 00	2428
	4:00 A.M.	12 00	2505
	7:00 A.M.	15 00	2625
	12:00 Noon	20 00	2781
	5:00 P.M.	25 00	2907
1-8-88	10:00 P.M.	30 00	3000
1-9-88	3:00 A.M.	35 00	3075
	8:00 A.M.	40 00	3130
1-9-88	6:00 P.M.	50 00	3201
1-10-88	4:00 A.M.	60 00	3250
	2:00 P.M.	70 00	3283
1-10-88	3:30 P.M.	71 30	3289 Gauge out, End of test.