

NEW MEXICO OIL, GAS & ELECTRICITY COMMISSION
 DRAWER 10
 ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Permian Brine Sales & Service</u>		Lease <u>Eugenie</u>		Well # <u>2</u>	
Location of Well	Unit <u>1285 S 407 W</u>	Section <u>17</u>	Township <u>22</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor	Type of Equipment <u>Cable tools to start approx. 10-16-79</u>				
* <u>Witness</u> APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
* <u>8"</u>	<u>5 1/2"</u>	<u>17</u>		<u>350</u>	<u>Circ.</u>
* <u>4 3/4"</u>	<u>2 7/8"</u>	<u>6.4</u>		<u>580</u>	<u>"</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____					
(Approved) (Rejected) _____					
Inspected by _____ Date _____					
Cementing Program					
Size of hole <u>8"</u> Size of Casing <u>5 1/2</u> Sacks cement required _____					
Type of Shoe used <u>Knife</u> Float collar used _____ Btm 3 jts welded _____					
TD of hole <u>289</u> Set <u>289</u> Feet of <u>5 1/2</u> inch <u>17.5</u> # Grade <u>J-55</u>					
New-used csg. @ <u>289</u> with <u>125</u> sacks neat cement around shoe					
+ _____ sack _____ additives <u>2% CC</u>					
Plug down @ <u>1:05</u> (AM) (PM) Date <u>11-6-79</u>					
Cement circulated <u>yes</u> No. of Sacks <u>25 sack</u>					
Cemented by _____ Witnessed by <u>Gressett</u>					

Permian Brine Sales
 Eugenie #2

M-17-22-27

11-20-79

Ran 2 7/8 to 590 and cemented with 100 SX Class C 2% CC.
 Circulated 20 SX. Centerlizer @ 10 ft - 280 ft - 320 ft
 395 ft & 445 ft Basket located @ 570 ft & 580 ft
 TD @ 616 Plug down @ 1:30 PM BJ Cemented
 2 7/8 Tubing used R.T. Treated to brass P.S.T.