

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - "M" FORM C-101 FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER-	7. Unit Agreement Name
2. Name of Operator Aminoil USA, Inc. ✓	8. Name of Lease Name Guitar
3. Address of Operator P. O. Box 10525, Midland, Texas 79702	9. Well No. 1
4. Location of Well UNIT LETTER B 2310 FEET FROM THE East LINE AND 660 FEET FROM THE North LINE, SECTION 10 TOWNSHIP 24S RANGE 28E N.M.P.M.	10. Field and Pool, or Wildcat Undes. Malaga Morrow
15. Elevation (Show whether DE, RT, GR, etc.) 2990.7' G.L.	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	☐
TEMPORARILY ABANDON	☐
PULL OR ALTER CASING	☐
OTHER	☐

PLUG AND ABANDON	☐
CHANGE PLANS	☐
OTHER	☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK	☐
COMMENCE DRILLING OPNS.	☐
CASING TEST AND CEMENT JOB	☒
OTHER	☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of start of any proposed work) SEE RULE 1103.

2-13-80 - Drilled 17½" hole to 2510'. Ran 2518' of 13-3/8" O.D., 54.5 lb. and 61 lb. S-80 and K-55 casing to 2510' as follows:

	Length
Float Shoe	2.00'
2 jts. 13-3/8" csg., 61#, S-80, ST&C	92.06'
Float collar	1.55'
10 jts. 13-3/8" csg., 61#, S-80, ST&C	443.96'
27 jts. 13-3/8" csg., 54.5#, S-80, ST&C	1141.75'
20 jts. 13-3/8" csg., 54.5#, K-55, ST&C	837.53'
	<u>2518.85'</u>

Cemented with 2440 sacks HOWCO Light cement with 8 lb. salt and ¼ lb. flocele per sack, followed by 300 sacks Class "C" neat. Circulated 125 sacks to surface. Job complete 10:50 AM (MST) 2-13-80. W.O.C. 54 hours. Install 5000 psi 30P and test to 5000 psi for 15 min. - O.K. - Drill cement to shoe and test casing 1500 psi for 15 minutes - O.K. Drill ahead with 12½" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Jerry L. Harper</u>	TITLE <u>Operations Superintendent</u>	DATE <u>3-27-80</u>
APPROVED BY <u>W. A. Gressett</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>APR 1 1980</u>
CONDITIONS OF APPROVAL, IF ANY:		