

6-21-80 Attempted to set or retrieve liner packer. Could not set and could not pull.
to
6-24-80

6-24-80 Circulated hole to 12,653'. Ran CBL-CCL-GR log from 12,637' to top of 4-1/2"
to liner. Wire line pulled out of rope socket on logging tool. Fished logging
6-27-80 tool. Ran CBL-CCL-GR log from 11,854' to 9553'.

6-28-80 Attempted to pump into 7-5/8" liner X 9-5/8" csg. overlap. Could not pump
to in at 2000 PSI under packer.
7-1-80

7-2-80 Fished and milled 7-5/8" liner packer and junk out of 4-1/2" liner.
to
7-12-80

7-13-80 Ran 9-5/8" packer and pressured up to 3400 PSI on 7-5/8" X 9-5/8" overlap.
to Could not pump into liner lap.
7-15-80

7-16-80 Attempted to set tubing seal assembly in 4-1/2" liner PBR. Could not get
to BOT seal into PBR.
7-18-80

7-19-80 Spotted 200 gal. 10% acetic acid from 12,600' to 12,350'. Perforated 4-1/2"
to casing with 2 JSPF in Morrow as follows: 12,401' to 12,404', 12,420' to 12,422',
7-24-80 12,492' to 12,494', 12,522' to 12,524', 12,557' to 12,559', and 12,598' to
12,600'. Isolated each zone with RBP and packer and acidized each with 500
gal. DS-WI acid.
Prepare to test well.