

09-01-80 Flow test well. No measure of gas or fluids.  
to  
09-10-80

09-11-80 Shut-in for BHP test.  
to  
09-23-80

09-24-80 Move in Rig-Up pulling unit. Kill well, unseat packer. Pull out of hole.  
to  
09-26-80

09-27-80 Shut-down due to heavy rain.  
to  
09-29-80

09-30-80 Finish pulling out of hole. Run in hole with Halliburton E-Z drill. Retainer  
set @ 12,350'.

It is our intention to squeeze Morrow perforations and perforate Atoka as follows:

|                           |           |
|---------------------------|-----------|
| 11,607'; 11,608'; 11,609' | 3'        |
| 11,650'; 11,651'; 11,652' | 3'        |
| 11,658'; 11,659'          | <u>2'</u> |
|                           | 8'        |

2 shots per foot for a total of 16 holes.

Then flow test or treat zone as needed.