

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.
NM-22064
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to
Use "APPLICATION FOR PERMIT" for such proposals)

RECEIVED

JAN - 7 1980

JAN 4 1980

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Harvey E. Yates Company

3. ADDRESS OF OPERATOR

P. O. Box 1933, Roswell, N. M. 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also page 17 below.)

At surface

1980' FSL & 660' FWL

14. FERNIE NO.

15. ELEVATIONS (Show whether DE, RT, GR, etc.)

7. UNIT AGREEMENT NAME

O. C. D.

8. FARM OR LEASE NAME

ARTESIA, OFFICE

Last Chance

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 28, T-23S, R-24E

12. COUNTY OR PARISH 13. STATE

Eddy

N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT OFF

PULL OR ALTER CASING

FRAC FURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Spud, run surface & int. casing

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

12-22-79 Spudded 17 1/2" hole at 10:30 AM.

12-23-79 Depth 263'. Lime. Drilling w/fresh water. 1/2° at 105'. 1/4° at 221'. Ran 8 joints (288.17') 13 3/8" OD, 48#/ft. new ST&C 8R casing and set at 263' RTM. Cemented w/100 Sx Hal Thixset w/5# gilsonite, 1/2# flocele/sx and 200 sx Cl C, all with 2% CaCl. PD 4:05 PM 12-22-79. Circulated est 10 Sx to surface.

12-24-79 Depth 692'. Drilling in anhy. NU 13 3/8" casing spool & BOP. After 18 hrs tested 13 3/8" casing and BOP w/800 psi - 30 min. OK.

12-25-79/12-30-79 Drilling.

12-31-79 Depth 2730'. Ran 65 joints (2735.93')*8 5/8" OD, 24#/ft. & 32#/ft. casing and set at 2730'. Cemented w/200 Sx Thixset & 1100 Sx HLW w/1/4# gilsonite, 5# salt and 2% CaCl/Sx and followed w/200 Sx Cl C - 2% CaCl. Plug down 1-1-80.

*57 joints - 2412.79' - 24# K-55 8R ST&C.

8 joints - 323.14' - 32# J-55 8R ST&C.

1-2-80 After 18 hrs WOC tested BOP & casing w/1500 psi - 30 min. OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

Paul J. Harte

TITLE

Engineer

DATE 1-3-80

(This space for Federal or State office use)

3. Sgd.) GEORGE H. STEWART

APPROVED BY

TITLE

DATE JAN 04 1980

CONDITIONS OF APPROVAL, IF ANY: