

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	☒
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	☒

OIL CONSERVATION DIVISION
RECEIVED BY
P.O. BOX 2088
SANTA FE, NEW MEXICO 87501
DEC -3 1985
O. C. D.
ARTESIA. OFFICE

Form C-103
Revised 10-1-

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
LG-6544

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER- <u>PxA</u>	7. Unit Agreement Name
2. Name of Operator <u>AMOCO PRODUCTION COMPANY</u>	8. Farm or Lease Name <u>State IB Com</u>
3. Address of Operator <u>P.O. BOX 68 HOBBS, NEW MEXICO 88240</u>	9. Well No. <u>1</u>
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>31</u> TOWNSHIP <u>23-S</u> RANGE <u>25-E</u> NMPM.	10. Field and Pool, or Wildcat <u>Baldridge Canyon Morion</u>

15. Elevation (Show whether DF, RT, GR, etc.)

3881' GL

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☒
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Verbal approval was received from Les Clements to Benton Greer to amend PxA procedure 11-21-85. MISU 11-15-85. Released packer and pulled tubing. RIHA/CIBP and set at 10,150'. Pressure tested csg. 1000 psi-ok. Pump 25 SX class H cement on top of CIBP. Spotted gel from 9950-9000'. Pulled tubing to 9300' and spotted 38 SX class H cement. Ran free point test. Cut csg at 8010'. POH and Laid down csg. Ran tubing to 8070' and pumped 65 SX class H cement. Displaced cement w/gel. WDC. Tagged plug at 7845'. Pulled up to 6000' and pumped 33 SX class C cement. Displace w/brine gel. Pulled up to 4650' and pumped 33 SX class C cement. Displace w/brine gel. Pulled up to 2658' and pumped 75 SX class C cement. Displaced w/brine gel. WDC. Tagged plug at 2370'. Pulled up to 445' and pumped 50 SX class C cement. Displace w/gel. Pulled up to 31' and set 10 SX surface plug. Installed PxA Marker. MISU 11-27-85.

Post ID-2
12-13-85
PxA

0+5 NMOC- 1-JRB 1-FJN 1-CMH

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring TITLE Administrative Analyst (SG) DATE 12/3/85
APPROVED BY Donnell Moore TITLE Geologist DATE 2/5/87

CONDITIONS OF APPROVAL, IF ANY: