

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	1	
FILE	1	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	1	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

JUN 13 1980

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO PERFORM WORK OR FOR OTHER CHARGES BACK TO A DIFFERENT USE. APPLICATION FOR PERMIT TO PERFORM WORK IS FORM C-101, FOR OTHER PROPOSALS.)

O. C. D. ARTESIA OFFICE

1. ☐ OIL WELL ☒ GAS WELL ☒ OTHER- ✓	5. Indicate Type of Lease State ☒ Fee ☐
2. Name of Operator InterNorth, Inc.	6. State Oil & Gas Lease No.
3. Address of Operator 403 Wall Towers West, Midland, Texas 79701	7. Unit Agreement Name
4. Location of Well UNIT LETTER E 2140 FEET FROM THE North LINE AND 990 FEET FROM West LINE, SECTION 16 TOWNSHIP 22S RANGE 27E N.M.P.M.	8. Farm or Lease Name Carlsbad St. Com.
15. Elevation (Show whether DF, RT, CR, etc.) 3105.8' GL	9. Well No. 1
	10. Field and Pool, or Wildcat Und. S. Carlsbad (Morro)
	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-15-80

TD 11,827'. LDDC's. Ran 38 jts 5", 23.08#, C-75, FL4S liner (1557'). Top of liner @ 10,270'. Circ btms up. Cemented w/225 sx C1 H + 0.75% D-19 + 2% gel + 0.5% D-31 + 5#/sx KCL. PD @ 7:30 P.M. MDT. 10-1/2 hrs WOC & POH w/DP.

5-16-80

5-1/4 hrs WOC. 3-3/4 hrs TIH w/bit. Tagged cmt @ 10,030'. 8-1/4 hrs drilled firm cmt to top of liner @ 10,270'. 3 hrs circ. 3-3/4 hrs POH & changed out BHA.

5-17-80

8-1/2 hrs TIH. Drilled 25' cmt out of top of liner. TIH to top of float collar & circ clean. Tested csg to 2100 psi for 1/2 hr, OK. POH.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. H. Fout TITLE District Engineer DATE 6-13-80

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE JUN 17 1980

CONDITIONS OF APPROVAL, IF ANY: