

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED		
DISTRIBUTION		
ADMINISTRATIVE	1	
FILE	1	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	1	

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐		RECEIVED	7. Unit Agreement Name
Name of Operator InterNorth, Inc.		AUG 6 1980	8. Farm or Lease Name Carlsbad St. Com.
Address of Operator 403 Wall Towers West, Midland, Texas 79701		O. C. D.	9. Well No. 1
Location of Well UNIT LETTER E 2140 FEET FROM THE North LINE AND 990 FEET FROM THE West LINE, SECTION 16 TOWNSHIP 22S RANGE 27E NMPM.		ARTESIA, OFFICE	10. Field and Pool, or Wildcat Und. S. Carlsbad (Morro)
15. Elevation (Show whether DF, RT, GR, etc.) 3105.8' GL		12. County Eddy	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	Test Strawn perforations ☒

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 7-3-80 Set plug in "N" nipple @ 11,539'. Bled tbq dn & filled tbq w/10 ppg BW. ND tree & NU BOP's.
- 7-6-80 Set RBP @ 10,355' & RTTS pkr @ 10,106'. Welx perforated Strawn from 10,232' to 10,270' w/2 SPF (76 holes).
- 7-7-80 Western acidized Strawn w/3500 gals of 15% DS30 + 1000 SCFN₂/bbl.
- 7-9-80 Western acidized w/14,490 gals Series 72 Type 20 acid + 1000 SCFN₂/bbl.
- 7-10-80 thru
- 7-12-80 Testing. Gas TSTM.
- 7-13-80 Western acidized w/20,000 gals Series 72 Type 20 acid & 1000 SCFN₂/bbl.
- 7-14-80 thru
- 7-16-80 Testing. Gas TSTM.
- 7-17-80 Squeezed Strawn perms w/100 sx Class "H" + 1% D-19 + 0.2% R-5. Max press 1750 psi & final press 1250 psi. WOC 21 hrs.
- 7-20-80 Tested squeeze. Did not hold.
- 7-22-80 Squeezed perms w/150 sx Class "H" + 1% D-19 + 0.2% R-5. Max & final press of 3000 psi. WOC 12 hrs.

(Cont'd on Page 2)

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. H. Hunt TITLE District Engineer DATE 8-5-80

APPROVED BY W. A. Gressitt TITLE SUPERVISOR, DISTRICT DATE AUG 7 1980

CONDITIONS OF APPROVAL, IF ANY: