

Drilling Operations
Guitar Estate #1
Belco Petroleum Corporation

7/11/80 Flwd ARO 2.95 MMCFD w/no oil or wtr.
7/12/80 SITP 4079 psi.
7/13/80 Set blanking plug in XN nipple @ 12,489'. Bled off.
7/14/80 POOH w/tbg.
7/15/80 RU Schlumberger & set Otis WB 5" 23# pkr @ 12,325'.
7/16/80 TIH w/2 3/8" tbg.
7/17/80 RIH w/2 7/8" EUE N-80. Stung in. Spaced out. 16 pts on tbg string. ND BOP.
Install tbg head. Set in pkr @ 12,325'.
7/18/80 Perf Morrow 12,410-12,428'. SI 2 hrs & tie into separator. SITP 4000 psi.
Opened @ 5 PM. ARO 2.1 MMCFD. FTP 2200 psi.
7/19/80 Flwd 9 1/2 hrs. Initial rate 1.827 MMCFD. FTP 1975 psi. 14/64" ck.
Final rate 1.950 MMCFD. FTP 2050 psi. SI 4:30 PM. Rel rig. 13 1/2 hr
SITP 4050 psi.
7/20/80 SI. 40 hr SITP 4125 psi. RDMO unit.
7/21/80 SI. 60 hr SITP 4175 psi.
7/22/80 SI. 86 hr SITP 4175 psi.