

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	<input checked="" type="checkbox"/>
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input type="checkbox"/>
LAND OFFICE	<input type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

MAY - 9 1980

O. C. D.

ARTESIA, OFFICE

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.

L-4683

7. Unit Agreement Name

8. Form or Lease Name

State "II"

9. Well No.

1

10. Field and Pool, or Wildcat

Wildcat Morrow

12. County

Eddy

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER-
2. Name of Operator
Amoco Production Company
3. Address of Operator
P. O. Box 68 Hobbs, NM 88240
4. Location of Well
UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM
THE East LINE, SECTION 26 TOWNSHIP 24-S RANGE 27-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3201.2 GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a TD of 2371' and ran 600' 13-3/8" 61 #K-55 ST&C casing and 1771' 54-1/2" K-SS ST&C casing set at 2371'. Cemented with 2400 SX Haliburton Lite cement and 300 SX Class C cement with 2% CACL. Plugged down at 7:30 a.m. 4-29-80. Circulated 250 SX. WOC 21-1/2 hours. Tested casing with 1500# for 30 min. Test OK. Reduced hole to 12-1/4" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 5-6-80

APPROVED BY W. A. Gressitt TITLE SUPERVISOR, DISTRICT II DATE MAY 13 1980

CONDITIONS OF APPROVAL, IF ANY: 0+4-NMOCD, A

1-Hou