

7-23-80 Tested 4½" liner lap to 4000 psi for 30 mins. No leaks

7-28-80 Set bridge plug, Otis WB with expendable plug filled w/ grease set @11,670'. 3' of sand and 18' of cmt on top.

7-29-80 Space out and land tubing. Test prod. pkr to 8000 psi for 30 mins - OK Nipple down 10,000 psi B.O.P.'s. Released Rig @6:00 A.M. 7-29-81.

8-7-80 Completing well. Mc Cullough rigged up & perforated 7 5/8" liner from 11,622' - 11,627' w/2JSPF.

8-9-80 R.I.H. with swab, swabbed well down to 4000'.

8-12-80 Acidized perfs with 2000 gal 7 ½% MSA & 15 ball sealers, injection rate 3 bpm, max pressure 9800 psi.

8-15-80 Flowing to pit, gas very weak. Swab found scattered fluid at 2000' on first run. Second run no fluid.

8-17-80 Ran coiled tbg. 11,630' - circ. 2436 gal of 6% HCL & 1% HFL acid. Reperforated 7 5/8" csg from 11,622' - 11,627'. Acidized with 9534 gal of 6% HCL & 1% HFL. Max press 7400 psi.

8-22-80 Flowing back water with 150 psi tbg. pressure.

8-25-80 Well flowing, very gassy.

10-22-80 Fracturing Atoka. Frac treat perfs @11,622'-11,627' with 572 bbls YFCO<sub>2</sub> w/130,000# sand. Max treating pressure 9000 psi. 10.75 BPM. ISIP = 5200psi. Flowed back recovered 3000 bbl fluid.

10-23-80 Well dead, RIH with coiled tbg. Jetted dry at 6000'.

10-24-80 Sand settled around coiled tbg @11,020'. While working tbg it parted. Will fish tbg out of hole.

11-11-80 Recovered all of 1" coiled tbg.

11-21-80 Install Wellhead, Christmas tree & test to 10,000 psi. Flowed back 72 bbl in 45 mins. Will flow all night.

12-2-80 Flowing back & testing.

12-4-80 Ran Gamma Ray correlation log. Found top of fill @11,615'.

12-5-80 Swabbing Atoka, Recovered 70 bbl total.

12-18-80 Nipple down head and nipple up B.O.P. preparing to kill well.

12-21-80 Pulling out of the hole with down hole assembly.

12-23-80 Trip in hole with magnet to top of fill at 11,615'. No recovery.

12-24-80 Run in hole with junk basket.

12-27-80 Milled 2' solid, quit @11,617'.