

DATE	DEPTH	OPERATIONS
8-19	11,745'	Day 80 - TD 11,745' - POOH - SH - (9-5/8" @ 9860') - P.U. fishing tools, RIH & CIRC gas off - jar on fish w/no movement. R.U. W.L. & ran spud bar to BHR. Ran freepoint, stuck 100% @ 11,647'. Back off @ 11,618'. CIRC out - POOH. MUD 11.6, VIS 45, PH 10, CL 56,000
8-20	11,745'	DAY 81 - TD 11,745' - Change out wash over shoe - SH - (9-5/8" @ 9860') - finish POOH. P.U. washpipe & shoe. RIH & wash over fish from 11,618'-11,648'. POOH for new wash over shoe. MUD 11.4, VIS 44, PH 9.5, CL 52,200
8-21	11,745'	Day 62 - TD 11,745' - RIH open ended - SH - (9-5/8" @ 9860') RIH w/ washover pipe. Wash over fish from 11,618'-11,650'. POOH w/ washover pipe. L.D. washpipe & fishing tools. RIH open ended to spot CMT plug to side tract. MUD 11.5, VIS 46, PH 9.5, CL 32,000
8-22	11,632'	Day 83 - PBDT 11,632' - CIRC & W.O. CMT - (9-5/8" @ 9860') - CIRC out gas & set CMT plug @ 11,618' to 11,632'. POOH & WOC. P.U. 8-1/2" bit, Monell DC's & regular DC's. RIH TO CSG point @ 9860'. CIRC & WOC.
8-23	11,438'	Day 84 - TD 11,438' - RIH w/ Navi-drill - (9-5/8" @ 9860') - CIRC & WOC 5 hrs. Finished RIH - dressed off CMT plug from 11,400-11,438'. CIRC HOLE clean & POOH. P.U. Diamond bit, navi-drill w/ 2 DEG Bent sub & DRLG jars. RIH.
8-24	11,467'	Day 85 - TD 11,467' - DRLG w/ navi-drill - 29 1/24 hrs - CMT & SH - directional survey - 11,408 - 3/4 DEG north 9 DEG west. CIRC out gas - RIH w/ navi-drill. DRLG s/ navi-drill to side tract fish. MUD 11.3, VIS 53, WL 10.4, PH 22, CL 50,000
8-25	11,503'	Day 86 - TD 11,503' - DRLG w/ navi drill - SH - 36 1/19 hrs - deviation surveys - 11,440' 3/4 DEG north 25 west, 11,470' 1-2/3 DEG north 55 west. MUD 10.9, VIS 46, PH 11, CL 50,000
8-26	11,516'	Day 87 - TD 11,516' - POOH w/ DRLG assembly - LM & SH - 13 1/5-1/2 hrs - (9-5/8" @ 9860') - DRLG - CIRC & mix mud. POOH & L.D. navi-drill & bent SUB. RIH & Ream & wash 92' to BTM. CIRC & Survey - DRLG - POOH. MUD 11, VIS 43, PH 11, CL 54,000, DEV 11,512' @ 3-1/4 DEG north 10 west.
8-27	11,547'	Day 88 - TD 11,547' - DRLG - SH & LM - 31 1/9 hrs - (9-5/8" @ 9860') - POOH, change BHA, TIH & wash 120' to BTM. Drilling. MUD 11.3, VIS 43, PH 11, CL 47,000
8-28	11,625'	Day 89 - TD 11,625' - DRLG - SH & LM - 78 1/23-1/2 hrs - (9-5/8" @ 9860')
8-29	11,630'	MUD 11.4, VIS 44, WL 9.8, PH 11, CL 48,000 Day 90 - TD 11,630' - DRLG - LM & SH - 5 1/7 hrs - (9-5/8" @ 9860') - DEV 11,600' - 3-1/4 DEG N 2 DEG E. Tripped from bit & BHA - washed 30' to BTM. Resumed DRLG. MUD 11.4, VIS 45, WL 11, PH 10.5, CL 48,000