

DATE	DEPTH	OPERATIONS
8-5	11,069'	Day 66 - TD 11,069' - SH & LM - 66'/23-1/2 hrs - (9-5/8" @ 9860') - MUD 10.4, VIS 37, WL 46, PH 11, CL 96,000
8-6	11,144'	Day 67 - TD 11,144' - DRLG - SH & LM - 75'/23-1/2 hrs (9-5/8" @ 9860') - MUD 10.2, VIS 34, PH 10.5, WL 46, CL 96,000
8-7	11,166'	Day 68 - TD 11,166' - DRLG - SH - 22'/5-1/2 hrs - (9-5/8" @ 9860') - bit trip @ 11,149'. Tested BOP's & CHK manifold to 10,000# & Hydril to 3000#. TIH & resumed DRLG. MUD 10.2, VIS 36, WL 46, PH 10.5, CL 96,000
8-8	11,285'	Day 69 - TD 11,285' - DRLG - SH & LM - 119'/22-1/2 hrs - (9-5/8" @ 9860') - MUD 10.2, VIS 34, WL 42, PH 11, CL 89,000
8-9	11,445'	Day 70 - TD 11,445' - DRLG - SH - 160'/15-3/4 hrs - (9-5/8" @ 9860') - DRLD to 11,308' after DRLG break @ 11,299'. P.U. & check for flow - shut in D.P. Press 500# - CIRC out kick - raised mud WT. to 12.2#. DRLG w/10-40' gas flare. Raising mud WT. to 12.5#/gal. MUD 12.2, VIS 38, WL 38, PH 10.5, CL 84,000
8-10	11,580'	DAY 71 - TD 11,580' - LM & SH - 135'/23-1/2 hrs - 6-8' gas flare. MUD 11.7, VIS 36, WL 38, PH 10.5, CL 84,000
8-11	11,661'	Day 72 - TD 11,661' - DRLG - LM, SH & SD - 81'/22 Hrs - small DRLG break @ 11,650'-11,659' - no flow. MUD 12.0, VIS 38, WL 40, PH 10.5, CL 82,000
8-12	11,745'	Day 73 - TD 11,745' - DRLG - SH & LM - 84'/23-1/2 hrs - (9-5/8" @ 9860')
8-13	11,745'	MUD 11.9, VIS 36, WL 40.4, PH 10.5, CL 82,000 Day 74 - TD 11,745' - Working stuck D.P. - SH - 0'/24 hrs - (9-5/8" @ 9860') - DRLD to 11,745' - stuck pipe 10' off BTM. Spotted 75 BO w/ one drum surfactant. Working stuck pipe. MUD 12.1, VIS 36, WL 20, PH 10, CL 82,000
8-14	11,745'	Day 75 - TD 11,745' - Fishing - (9-5/8" @ 9860') - worked stuck D.P. Ran free point & backed off @ 11,592' leaving bit, BHR, DC, Stabilizer, 2 DC's, stabilizer & 2 DC's in the hole. Chained out of hole - L.D. BTM shot D.C. P.U. screw in sub, accelerator sub, bumper sub & jars w/12 DC's - RIH.
8-15	11,745'	Day 76 - TD 11,745' - Fishing - SH - (9-5/8" @ 9860') - TIH - CIRC - Screwed into fish - fish plugged. Unplugged fish. Spotted 125 BBLs crude plus 2 drums of pipe loose. Now jarring on fish. No movement thus far.
8-16	11,745'	Day 77 - TD 11,745' - Fishing - SH - (9-5/8" @ 9860') - Jar on fish w/ no movement. R.U. W.L. & RIH w/ sinker bar to bit - knocking cuttings out of top stabilizer & bit. Ran free point, free DN to 11,643'. Shot jets out of bit. Ran string shot & backoff @ 11,618'. Left in hole 4 DC's, 2 stabilizers, 1 B.H. reamer & bit. CIRC & COND mud & POOH for washpipe. MUD 11.4, VIS 44, PH 10, CL 60,000
8-17	11,745'	Day 78 - TD 11,745' - POOH - SH - POOH & L.D. Fishing tools & fish. P.U. 4 JTS of 8-1/8" O.D. wash pipe w/8-3/8" O.D. shoe. RIH & wash over fish @ 11,618-11,648' (30'). Started torquing. POOH.
8-18	11,745'	Day 79 - TD 11,745' - L.D. Wash pipe - SH - finish POOH. Wash over shoe split. Change out shoe. RIH & washed over from 11,648'-11,708' POOH & L.D. Wash pipe. MUD 11.5, VIS 43, PH 10, CL 56,000