

DATE	DEPTH	OPERATIONS
6-19	3505'	Day 19 - TD 3505' - Lm & sd - drlg -405'/23 hrs (13-3/8" @ 2500') - Dev: 1-1/2 deg @ 3360', mw 9.2, vis 28, ph 10, cl 120,000.
6-20	3985'	Day 20 - TD 3985' - Drlg - sandy lm - 480'/23 hrs (13-3/8" @ 2500') - dev 1 deg @ 3880', mud 9.1, v 28, ph 10, cl 121,000
6-21	4570'	Day 21 - Td 4570' - drlg - sd & lm - 585'/22hrs (13-3/8" @ 2500') - run dev survey: 1-1/4 deg @ 4380'. mw 9.6, vis 28, ph 10.5, cl 118,000.
6-22	4915'	Day 22 - Td 4915' - drlg - sd & lm - 345'/23-1/2 hrs - (13-3/8" @ 2500') - mw 9.2, vis 28, ph 10 cl 110,000.
6-23	5160'	Day 23 - Td 5160' - Pooh for bit #5 - sd & lm - 245'/20-1/4 hrs (13-3/8" @ 2500') - dev 3/4 deg 4880'. Mw 9.2, vis 28, ph 10, cl 110,000.
6-24	5200'	Day 24 - Td 5200' - drlg - sandy lm - 40'/24 hr (13-3/8" @ 2500') - bit trip @ 5160' - brok rig tongs - had to wait 7 hrs on replacement tongs. Inspected dc's - checked O.K. dev 1 deg @ 5160' Mud 9.2, vis 28, ph 10, cl 110,000
6-25	5590'	Day 25 - Td 5590' - drlg - lm & sd - 390'/24hrs (13-3/8" @ 2500') mud 9.2, vis 28, ph 10, cl 135,000
6-26	6050'	Day 26 - Td 6050' - Drlg - lm & sd - 460'/23-1/2 hrs - (13-3/8" @ 2500') - ran wireline survey @ 3/4 deg. Mw 9.2 ppg, vis 28, ph 10, cl 115,000.
6-27	6450'	Day 27 - Td 6450' - Drlg - lm & sd - 400'/22-1/2 hrs - (13-3/8" @ 2500') Drlg 12-1/4" hole. Ran W.L. survey @ 6180', 1 deg. Mud 9.3, vis 28, ph 12, cl 110,000
6-28	6870'	Day 28 - Td 6870' - drlg - sd & lm - 420'/22-1/2 hrs - (13-3/8" @ 2500') - dev 1-3/4 deg @ 6650', mud 9.3, vis 28, ph 10, cl 110,000
6-29	7140'	Day 29 - Td 7140' - drlg - sd & lm - 270'/22-1/2 hrs - dev 1-3/4 deg @ 6992', mud 9.2, vis 28, ph 10.5, cl 110,000
6-30	7440'	Day 30 - Td 7440' - drlg - lm & sd - 22-1/2 hrs mud 9.2, vis 28, ph 10.5, cl 108,000
7-1	7735'	Day 31 - Td 7735' - drlg - lm & sd. - 295'/20-1/2 hrs - (13-3/8" @ 2500') dev 1-3/4 deg @ 7490', mud 9.2, vis 28, ph 10.5, cl 108,000
7-2	7861'	Day 32 - Td 7861' - rih w/bit #6- sd & lm - 126'/14 hrs - (13-3/8" @ 2500') - bit trip @ 7861' - dev 1 deg @ 7861', mud 9.2, vis 28, ph 11.5, cl 108,000.
7-3	8050'	Day 33 - Td 8050' - drlg - sdy lm - 189'/19 hr (13-3/8" @ 2500') - finished bit trip @ 7861' reamed 108' out of guage hole to btm. Mud 9.2 vis 28, ph 11.5, cl 106,000