

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>David Finken</u>		Lease <u>Marale State Com</u>		Well # <u>14</u>	
Location of Well	Unit <u>E</u>	Section <u>18</u>	Township <u>24</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor	<u>Warden Drilling Co</u>		Type of Equipment <u>Rotary</u>		
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2"</u>	<u>13 3/8"</u>	<u>48#</u>		<u>300'</u>	<u>Circ</u>
<u>12 1/4"</u>	<u>8 5/8"</u>	<u>24# + 32#</u>		<u>3000'</u>	<u>Circ</u>
<u>7 1/8"</u>	<u>4 1/2"</u>	<u>116# + 1350#</u>		<u>11,300'</u>	<u>200 SX</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____ (Approved) (Rejected)					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>12 1/4</u> Size of Casing <u>8 5/8</u> Sacks cement required <u>200 Class C</u>					
Type of Shoe used <u>Texas Pattern</u> Float collar used <u>Float collar</u> Btm 3 jts welded <u>yes</u>					
ID of hole <u>2.993</u> Set <u>3008</u> Feet of <u>8 5/8</u> Inch <u>24-32#</u> Grade <u>K-55</u>					
New-used csg. @ <u>3000</u> with <u>200</u> sacks neat cement around shoe + <u>1900</u> sack <u>Hawco Lite & Thick</u> additives					
Plug down @ <u>7:15</u> (AM) (PM) Date <u>5-20-80</u>					
Cement circulated <u>NO</u> No. of Sacks <u>NO</u>					
Cemented by <u>Hawco</u> Witnessed by <u>B. H. Weaver</u>					
Temp. Survey ran @ <u>1:00</u> (PM) Date <u>5-20-80</u> top cement @ <u>800</u>					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: <u>Conduits @ 2000, 934, 850</u> <u>Loss circulation @ 1015 FT</u>					

Tagged Cement @ 936 With 6" Pipe
1 Stage 25 SX Class C 4% CE
Tagged Cement @ 935
2nd Stage 25 SX class C 4%
Tagged Cement @ 933
2nd Stage 25 SX C. 4% CE