

8. There will be no coring planned; but four (4) drill stem tests may be conducted as needed for shows in the Cherry Canyon, Bone Spring, Strawn, Atoka, or Morrow formations.

TYPE LOG

BHC Sonic (Integrated)	Surface to 4500'
Dual Induction Laterolog	4500' to TD (14,850')
Formation Density - Compensated Neutron	4500' to 14,850'
BHC Sonic - GR	4500' to 14,850'
4 Arm Dipmeter	12,200' to 14,850'

9. No anticipated abnormal pressures or hydrogen sulfide gas are expected to be encountered.
10. The starting date is immediately. It is anticipated that this well should be drilled and completed in 105 days.