

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-36610

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Azotea Mesa Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT Undesignate  
Robinia Draw Morrow Gas11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 6, T-23-S, R-24-E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

InterNorth, Inc. ✓

3. ADDRESS OF OPERATOR

403 Wall Towers West, Midland TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1570' FNL &amp; 480' FEL of Section 6

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, ET, GR, etc.)

4243.2 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Set Production String ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1-3-81 Finished drilling to 10,530' SLM, conditioned hole & POOH to log.  
Loggers TD 10,540'.1-4-81 Finished logging. WIH & circulated & conditioned hole to run csg.  
Started laying down drill pipe.1-5-81 Finished LDDP. Ran 5½" csg to 10,530' as follows:  
3636' - 89 jts, 5½", 17#, N-80, LT&C.  
370'-9 jts, 5½", 17#, K-55, ST&C.  
4450'-114 jts, 5½", 17#, K-55, LT&C.  
2074'-54 jts, 5½", 17#, K-55, BTC.Cemented csg with 700 sx C1 H + 1% D19 + 2% KCL + 0.2% A2 + 0.22% R-5.  
Plug down @ 2:50am 1-6-81.  
Estimated top of cement 8500'.RECEIVED  
JAN 20 1981  
U.S. GEOLOGICAL SURVEY  
ROSWELL, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

E. H. Lark

TITLE

District Engineer

DATE

1-15-81

(This space for Federal or State office use)

APPROVED BY

PETER W. CHESTER

TITLE

DATE

CONDITIONS OF APPROVAL JAN 20 1981

U.S. GEOLOGICAL SURVEY  
ROSWELL, NEW MEXICO

See Instructions on Reverse Side