

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER 10  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                                                                                                |                                |                              |                                    |                                 |                       |
|------------------------------------------------------------------------------------------------|--------------------------------|------------------------------|------------------------------------|---------------------------------|-----------------------|
| Operator<br><b>Amoco Production Co</b>                                                         |                                | Lease<br><b>State IZ Com</b> |                                    | Well #<br><b>1</b>              |                       |
| Location of Well                                                                               | Unit<br><b>1880N<br/>1980W</b> | Section<br><b>F 31</b>       | Township<br><b>23</b>              | Range<br><b>25</b>              | County<br><b>Eddy</b> |
| Drilling Contractor                                                                            | Approx <b>9/5/80</b>           |                              | Type of Equipment<br><b>Rotary</b> |                                 |                       |
| * Witness                                                                                      |                                |                              |                                    |                                 |                       |
| <u>APPROVED CASING PROGRAM</u>                                                                 |                                |                              |                                    |                                 |                       |
| Size of Hole                                                                                   | Size of Casing                 | Weight Per Foot              | New or Used                        | Depth                           | Sacks Cement          |
| <b>17 1/2</b>                                                                                  | <b>13 3/8</b>                  | <b>48 #</b>                  |                                    | <b>400'</b>                     | <b>Circ</b>           |
| * <b>12 1/4</b>                                                                                | <del>5 1/8</del> <b>8 5/8"</b> | <del>40</del> <b># 28</b>    |                                    | <b>2732'</b><br><del>2400</del> | <b>Circ</b>           |
| <del>8 3/4</del> <b>7 7/8"</b>                                                                 | <b>5 1/2</b>                   | <b>17 #, 20 #</b>            |                                    | <b>10,900'</b>                  |                       |
| Casing Data:                                                                                   |                                |                              |                                    |                                 |                       |
| Surface <b>68</b> joints of <b>8 5/8"</b> inch <b>28</b> # Grade <b>J-55</b>                   |                                |                              |                                    |                                 |                       |
| <u>Approved</u> (Rejected)                                                                     |                                |                              |                                    |                                 |                       |
| Inspected by <b>Larry Brooks</b> date <b>11-24-80</b>                                          |                                |                              |                                    |                                 |                       |
| Cementing Program                                                                              |                                |                              |                                    |                                 |                       |
| Size of hole <b>12 1/4"</b> Size of Casing <b>8 5/8"</b> Sacks cement required <b>1750</b>     |                                |                              |                                    |                                 |                       |
| Type of Shoe used <b>GUIDE</b> Float collar used <b>INSERT</b> Btm 3 jts welded <b>yes</b>     |                                |                              |                                    |                                 |                       |
| TD of hole <b>2732</b> Set <b>2732</b> Feet of <b>8 5/8</b> Inch <b>28</b> # Grade <b>J-55</b> |                                |                              |                                    |                                 |                       |
| <u>New</u> -used csg. @ <b>2732</b> with <b>250</b> sacks neat cement around shoe + 1% CaCl.   |                                |                              |                                    |                                 |                       |
| + <b>1500</b> sax <b>BJ-LITE</b> additives <b>10#/sk. Gilsomite, 1/4#sk. Celoflake</b>         |                                |                              |                                    |                                 |                       |
| Plug down @ <b>1:00</b> <u>(AM)</u> (PM) Date <b>11-25-80</b>                                  |                                |                              |                                    |                                 |                       |
| Cement circulated <b>NO</b> No. of Sacks <b>—</b>                                              |                                |                              |                                    |                                 |                       |
| Cemented by <b>BJ-HUGHES</b> Witnessed by <b>Larry Brooks</b>                                  |                                |                              |                                    |                                 |                       |
| Temp. Survey ran @ <b>9:00</b> <u>(AM)</u> (PM) Date <b>11-25-80</b> top cement @ <b>750'</b>  |                                |                              |                                    |                                 |                       |
| Casing test @ <b>—</b> (AM) (PM) Date <b>—</b>                                                 |                                |                              |                                    |                                 |                       |
| Method Used <b>—</b> Witnessed by <b>—</b>                                                     |                                |                              |                                    |                                 |                       |
| Checked for shut off @ <b>—</b> (AM) (PM) Date <b>—</b>                                        |                                |                              |                                    |                                 |                       |
| Method used <b>—</b> Witnessed by <b>—</b>                                                     |                                |                              |                                    |                                 |                       |
| Remarks:                                                                                       |                                |                              |                                    |                                 |                       |
| <b>CENTRALIZERS 2732, 2690, 2648.</b>                                                          |                                |                              |                                    |                                 |                       |

Phoned in 11-24-80. 1000 lbs. of cement. Circ. 10500 lbs. to 10000 lbs.