

BKE No. 1
Reentry Work Detail
(Attachment to C-105)

- 3-10-92 MIRUPU. NUBOP. With 8.5" bit, drilled cmt. plug @ 0-20', stringers @ 20-235'. Fell free to 470'. SDFN.
- 3-11-92 Drilled cmt. plug @ 470-640'. Fell free to stub plug @ 3220'. Drilled @ 3220-3256'. SDFN.
- 3-12-92 Drilled cmt. @ 3256-3313'. SDFN.
- 3-13-92 Drilled cmt. @ 3313-3380', started drilling on 7" stub. TOH w/ 8.5" bit. SDFN.
- 3-14-92 With 6.125" mill, drilled into 7" stub to 3400'. TOH.
- 3-15-92 With 6.125" bit, drilled cmt. @ 3400-3585'. TIH to 3650'. Circulated hole clean. Pressure tested csgs. @ 0-3650' to 1000#, 30 min., held OK. SDFN.
- 3-16-92 TIH to 5882'. Drilled cmt. @ 5882-5920'. Circulated clean. Pressure tested csgs. @ 0-5920' to 1500#, 30 min., held OK, no leakoff. TOH w/ bit. Ran CBL across pay, excellent bond. Shot 1 spf in Delaware @ 5695-5827'. SDFN.
- 3-17-92 TIH w/ 2.875" tbg. and pkr. Set pkr. @ 5584'. NDBOP. Acidize perfs w/ 2000 g. 15% acid. SDFN.
- 3-18-92 Swab test.
- 3-19-92 Pressured annulus to 1000#, held throughout day. Sand fractured perfs w/ 30,500 g. 30# XL gel, 64,000# 20-40 sand, and 10,500# 16-30 RC sand @ 20 BPM, 3200#. SI 6 hrs., began recovering load. RDPU.
- 3-20 - Swabbed well, 99% water. SD operations.
- 3-25-92 Temporarily abandoned.