

# Belco

9/4/81 13 hour SITP 650#. Bled tubing to 0 in 15 minutes. RU and swbd 4 hours  
Rec 18 BLW.  
9/5/81 RU and swb. Made 6 runs.  
9/6/81 RU swab. Made 6 ~~swb~~ runs. Rec 10 BLW.  
9/7/81 SD for Holiday.

## TUBING DETAIL

KB	14.00	0.
359 joints 2 3/8" N-80 EUE tubing	11153.00	14.00
Howco RTTS pkr.	6.50	11167.00
set at		11174.00