

DRILL STEM TEST #1
Federal AD Com. #1
1650' FWL & 1980' FNL Sec. 3
T-23-S, R-28-E
Eddy County, NM

DST #1 DELAWARE INTERVAL 8115-8225.
DP REC 100 FT SLIGHT G. CUT DRL FL .26 RESISTIVITY X 80000
PPM CHLORIDE. SAMPLE CHAMBER REC 90 PSI. 6.2 CU/FT G X 2.0 CC.
0.
INITIAL HYDROSTATIC 3894 PSI.
INITIAL FLW #1 137 PSI #2 162 5 MIN.
INITIAL SI 300 PSI 61 MIN.
FINAL FLW #1 162 PSI #2 174 60 MIN.
FINAL SI 300 PSI 120 MIN.
FINAL HYDROSTATIC 3868 PSI.
WELL STABILIZED SHORTLY AFTER SI PERIODS. TST WAS
MECHANICALLY OK.

