

NEW COPY
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYForm Approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well <input checked="" type="checkbox"/> gas well <input type="checkbox"/> other <input type="checkbox"/>
2. NAME OF OPERATOR Pogo Producing Company /
3. ADDRESS OF OPERATOR P.O. Box 10340 Midland, Texas 79702
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) AT SURFACE: 530' FSL & 330' FWL AT TOP PROD. INTERVAL: AT TOTAL DEPTH:
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:	SUBSEQUENT REPORT OF:
TEST WATER SHUT-OFF <input type="checkbox"/>	<input type="checkbox"/>
FRACTURE TREAT <input type="checkbox"/>	<input type="checkbox"/>
SHOOT OR ACIDIZE <input type="checkbox"/>	<input type="checkbox"/>
REPAIR WELL <input type="checkbox"/>	<input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	<input type="checkbox"/>
MULTIPLE COMPLETE <input type="checkbox"/>	<input type="checkbox"/>
CHANGE ZONES <input type="checkbox"/>	<input type="checkbox"/>
ABANDON* <input type="checkbox"/>	<input type="checkbox"/>
(other) Run casing & test	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 2/24/81: 523' Ran 13 jts (542.15') 8 5/8" 24# K-55 STC Rge 3 csg. Shoe @ 523', centralizers on 1, 3, & 5th jts, shoe thrd-lkd, fill csg w/33 bbls H₂O, HOWCO cemented w/150 sxs Cl C w/2% CaCl₂, circ 58 sxs. Plug down 2:20 pm MST 2/23/81. WOC 9½ hrs.
- 2/25/81: WOC 24 hrs. String new drlg line.
- 2/26/81: Test csg to 600#, leaked off, chk equipment & retest, leaked off. SD, wait on tubing & pkr to locate leak.
- 2/27/81: Rig HOWCO, test csg to 600# for 30 min, OK. Bailed well. Drilled to 555' (32' progress).

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Peter W. Chester TITLE Div. Oper. Mgr. DATE March 2, 1981APPROVED BY PETER W. CHESTER TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

(This space for Federal or State office use)

MAR 6 1981

U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

See Instructions on Reverse Side

5. LEASE NM-12845
6. IF INDIAN, ALLOTTEE OR TRIBE NAME
7. UNIT AGREEMENT NAME RECEIVED
8. FARM OR LEASE NAME SCL Federal
9. WELL NO. 1
10. FIELD OR WILDCAT NAME Wildcat
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 1, T-22-S, R-31-E Unit - M
12. COUNTY OR PARISH Eddy
13. STATE New Mexico
14. API NO.
15. ELEVATIONS (SHOW DEPTH AND WD)

(NOTE: Report results of multiple completion or zone change on Form 9-330.)