

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	☒
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	☒

RECEIVED BY
SEP 20 1983
O. C. D.
ARTESIA OFFICE

3a. Indicate Type of Lease
State ☐ Fee ☒
3. State Oil & Gas Lease No.

APT #30-015-21030

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - I" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐

Name of Operator
Phillips Petroleum Company 1-915-367-1266

Address of Operator
Room 401, 4001 Penbrook, Odessa, Texas 79762

Location of Well
UNIT LETTER L 1980 FEET FROM THE south LINE AND 660 FEET FROM
THE west LINE, SECTION 2 TOWNSHIP 24-S RANGE 28-E N.M.P.M.

7. Unit Agreement Name

8. Farm or Lease Name
Malaga-A

9. Well No.
1

10. Field and Pool, or Wildcat
Malaga-Malaga

15. Elevation (Show whether DF, RT, GR, etc.)
2981' GR, 3001' RKB

12. County
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
REPAIR OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☒
OTHER ☐

Post ID-2
10-21-83
P+R

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 8-25-83: Rel anchor seal assembly. MI Caffey, Inc. csg plg rig. Held Safety meeting w/crew. SITP 500#, Bled dwn. ND wellhead, NU BOP.
- 8-26,27,28-83: 26th, Blew well dwn. RU kill truck & killed well w/55 Bbls brine. Released anchor seal assembly & COOH. WIH w/DR plug, plug fell off tbg after 1 jlt in hole. 27th, attempted to load hole w/170 Bbls fluid, well on vacuum. WIH w/junk basket, tagged DR plug at 11,634'. Drove plug to 12,127'. WIH w/CIBP & set at 12,126', Dumped 47' of cmt w/dump bailer. TOC 12079'. Opened 3-5/8" csg to test tank. 28th, Down 24 hrs--crew off.
- 8-29-83: Pulled wellhead & welded on pull nipple. Pulled csg slips. Worked 5-1/2" csg. Ran freepoint, csg free to 9700'. Loaded csg w/10# brine & 2% KCL.
- 8-30-83: Working pipe. RU wire line & cut 5-1/2" csg w/jet cutter at 9700'. LD 87 jts of csg.
- 8-31-83: LD 169 jts of 5-1/2" csg.
- 9-1-83: LD 293 jts of 5-1/2" csg; ND 10" BOP. NU 6" BOP. WIH w/2-7/8" tbg to 9765. Mixed & pmpd 50 sx class "H" cmt. TOC @9840'. Pld up hole & rev tbg clean.
- 9-2,3,4,5-83: 2nd, WIH & tagged cmt plug @9615'. PU hole & set 2-7/8" tbg @9134'. Swb tested Bone Spring. Swbd 6 hrs, 125 BLW, FL 2000'. 3rd, SITP O. SI annulus press, slight blow. FL 1500' first run. wbd 9 hrs, 250 BLW, FFL 3500. 5th & 6th SI 48 hrs.--crew off.

BOP Equip: Series 900, 3000# WP, double w/one set pipe rams, one set blind rams, manually operated.

W. J. Mueller

Senior Engineering Specialist

Sept. 15, 1983

TITLE

TITLE

DATE

DATE

DATE

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

12-4-84

9-6-83: Prep to pump cmt plug. RD Swb. PU hole to 6530' & circd hole. Rec 3 BO. WIH to 9446'.
 9-7-82: Rmpd 40 sx Class "H" cmt from 9446', displaced w/54 bbls mud laden fluid. Pld up hole to 9083' & sptd 40 sx Class "H", displaced w/52 bbls MLF. Pld up hole to 8590', sptd 40 sx Class "H" cmt, displaced w/49 bbls MLF. Pld up hole to 7171' & sptd 40 sx Class "H" cmt, displaced w/40 bbls MLF. Pld up hole to 6575' & sptd 40 sx Class "H" cmt, displaced w/38 bbls MLF, pld up hole to 5000' & rev tbg clean.
 9-8-83: WIH w/2-7/8" tbg, tagged plug @ 6385'. Pld & LD tbg to 6200'. Sptd 35 sx Class "H". TOC @ 6081'. Displaced w/35 bbls MLF. Pld up hole to 5890'. Circd hole w/MLF. COOH w/tbgs. ND BOP & wellhead cut off surface head.
 9-9,10,11-83: 9th, welded on 8-5/8" pull nipple. Worked pipe, pipe freed @ 2210'. Cut csg w/jet cutter @ 2200. LD 71 fts of 32# 8-5/8" csg. WIH w/tbg to 2253'. Sptd 50 sx Class "C" cmt. Pld up hole & rev tbg clean. WOC. 10th, down 24 hrs-- crew off. 11th, WIH w/tbgs, tagged plug @ 2110'. Pld up hole to 992'. Sptd 70 sx Class "C" cmt to 841'. Pld up hole to 665' & sptd 70 sx class "C" @ 665'. Pld up hole & rev tbg clean. WOC 4 hrs. Tagged plug @ 540', pld up hole to 30' & sptd 17 sx cmt to surface.
 9-12-83: Welded on plate & installed dry hole marker. Cleaned location & leveled pits.