

WELL: PARDUE FARMS "27" #3 (W/O)
PROJECT: PPDC=93.90625

STATE: NM
COUNTY: EDDY

PBTD: 6,248

12/09/91

FIRST REORT: WORKOVER OBJECTIVE; PLUGBACK FROM BONE SPRINGS
COMPLETE & TEST BRUSHY CANYON.

MIRU Clarke WS, unseat pmp & hot wtr dwn tbg w/ 35 BPW. Hot
wtr dwn csg w/ 35 BPW & POH w/ rods, pmp & tbg. RU Black
Warrior WL, RIH w/ 4-1/2" gauge ring to 6300', OK. PU RIH
w/ CIBP & set @ 6248' (New PBTD). Loaded csg w/ 102 BPW &
press'd csg to 500# for 30 min, OK. SDFN.
DC \$4,000 CTD \$4,000

12/10/91

MIRU Black Warrior WL, ran CBL f/ 6248' to 4248', good bond
thru out. Perf Brushy Canyon @ 6055', 57', 64', 66', 68',
87', 6119', 24', 58', 64', 70', 74', 80', 6205', 13', 35',
44' (17 holes @ 1 JSPF, .5" entry using 13 gr charges) w/
3-1/8" HSC guns. RIH w/ tbg open-ended to 6246', CHC & spot
1500 g 15% HCl acid o/ perfs. POH w/ tbg. RU Smith Energy
and frac same perfs dwn 4-1/2" csg as follows: 4000 g 40#
gelled wtr pre-pad w/ 330 g SI-102, @ 30 BPM, 1200#.
22,000 g 40# GWX-9 pad @ 46 BPM, 2500#
5,500 g 40# GWX-9 w/ 2.0 ppg 20-40 @ 49 BPM, 2100#
6,500 g 30# GWX-9 w/ 4.0 ppg 20-40 @ 49 BPM, 1800#
7,500 g 30# GWX-9 w/ 6.0 ppg 20-40 @ 50 BPM, 1800#.
4,500 g 30# GWX-9 w/ 8.0 ppg 20-40 @ 56 BPM, 1800#.
4,000 g 30# GWX-9 w/ 14.0 ppg 20-40 @ 56 BPM, 2400#.
2,200 g 2% KCl flush to btm perf @ 50 BPM, 2400#.
MP 2500#; AvgP 2000#. 54,000 g GWX-9 & 149,800 20-40 total.
ISIP 600#; 15" 600#. TBLTR 1566.
DC \$32,000 CTD \$36,000

12/11/91

Csg on vacuum. RIH w/ 2-3/8" tbg & tag fill @ 6203' (45').
PU hole w/ 6 jts & swbd 7 hrs. IFL @ 900' FS, FFL @ 1500'
FS. Rcvrng 86 BLW. RIH & tag fill @ 6203'. POH w/ tbg.
TBLTR 1480. SDFN.

12/12/91

PU RIH w/ sd pmp. CO sd f/ 6200' - 6248' (PBTD). POH w/
tools, PU RIH w/ BP, 1 jt 2-3/8" tbg, 1 jt 2-1/2" tbg w/
collars turned dwn, perf sub, SN, 12 jts 2-3/8" tbg, TAC &
178 jts 2-3/8" tbg. BP @ 6164', SN @ 6100' & TAC @ 5780'.
PU RIH w/ 2 x 1-1/2 x 16' pmp, 18-7/8", 150 - 3/4", 76 -