

H U S K Y O I L C O M P A N Y
MID-CONTINENT DIVISION
DENVER, COLORADO

CHRON. REPORT - PRODUCTION DEPT.

PAGE 6

CALVANI #1
SEC. 29-022S-027E
EDDY CO., NEW MEXICO

11/20/81 PRESENT OPERATIONS:
FLOWING WELL, DESIGNING FRAC TREATMENT
EAST 24 HOURS:
Opened well to pit. Flowing too much to get swab down.
Flowed 4 hrs at 510 MCFD, no backpressure.
EL PASO 4-POINT RESULTS:
SITP (DWT) 2508#

CHOKE	FTP	RATE
8/64	2032#	921 MCFD
10/64	1532#	1051 MCFD
12/64	1218#	1143 MCFD
14/64	742#	914 MCFD

CAOF 1579 MCFD (calculated by drawing 63.5 deg line through first point)
Gas gravity = 0.586
.50% CO₂; 1.64% N₂; -0- H₂S
El Paso estimates that against 450# line pressure, well will make 300-400 MCFD
DAILY_COST: \$1,800 CUM_COST: \$98,633 WELL_COST: \$1,648,335

11/21/81 PRESENT OPERATIONS:
PREP FOR 7-DAY BUILDUP; SHUT WELL IN
EAST 24 HOURS:
SITP 2250#. Flowed Morrow 11,006-116' at 500 MCFD on 20/64" choke. SWI at 4 PM.
DAILY_COST: \$1,800 CUM_COST: \$106,433 WELL_COST: \$1,650,135

11/22/81 PRESENT OPERATIONS:
SI FOR BUILDUP
EAST 24 HOURS:
SITP 2050#. RU wireline svc. Run Temp Survey. Stabilized rate at 390 MCFD. Ran bombs for 7-day buildup & shut well in.
DAILY_COST: \$6,000 CUM_COST: \$106,433 WELL_COST: \$1,650,135

11/23/81 PRESENT OPERATIONS:
SI FOR BUILDUP
EAST 24 HOURS:
Shut in w/bombs in hole. Will pull bombs Monday, Nov. 30.
DAILY_COST: \$0 CUM_COST: \$106,433 WELL_COST: \$1,656,135

11/24/81 PRESENT OPERATIONS:
SI FOR BUILDUP
EAST 24 HOURS:
RD Clarke Well Svc completion rig
DAILY_COST: \$0 CUM_COST: \$106,433 WELL_COST: \$1,656,135

11/25/81 PRESENT OPERATIONS:
SI FOR BUILDUP
EAST 24 HOURS:
Shut in for buildup
DAILY_COST: \$0 CUM_COST: \$106,433 WELL_COST: \$1,656,135