

DAILY DRILLING REPORT

WELL NAME AND NUMBER MADDOX ENERGY CORPORATION
PARDUE FARMS 21 No. 1 STATE New Mexico

LOCATION 1980' FEL & 990' FNL, Sec. 21, T-24-S, R-28-E COUNTY Eddy

FIELD Wildcat Bone Springs

Date	Depth	Days	Remarks
<u>WORKOVER</u>			
2/4/82	11,850 TD 6,510 PBTB		Rigging down & moving out Superior Well Service pulling unit. MI&RU Superior Well Service pulling unit. Re-moved horse's head, unseated pump, laid down polish rod & liner and TOH w/rods & pump. PU new 1-1/2" X 2" X 18' RWBC single valve HF pump & 1" X 4' sand screen & TIH w/rods & pump. Seated pump, spaced well & hung on. Returned well to production.
2/17/82			MI&RU Superior Well Service pulling unit.
2/18/82			Prep to finish TIH w/tbg. TOH w/ rods & pump. Killed well w/70 bbls 2% KCL water. Nippled down wellhead. Released tbg. anchor. NU BOP. TOH w/tbg & Baker 9-5/8" tbg anchor. (Mud anchor full of sand.) Started back in hole w/tbg. Ran 44 stands and SDFN.
2/19/82			Finished TIH w/tbg. Ran tbg for production as follows: 2 jts mud anchor (bull plugged)-61.90', perf sub-3', Baker 9-5/8" tbg anchor-35.5', seat nipple-1.10' & 196 jts 2-7/8" tbg-6079.06'. Bottom of mud anchor @ 6180.56'. Top of perf sub @ 6115.66'. Nippled down BOP. Set tbg anchor. NU tbg head. Ran pump & rods: 1" X 10' combination gas anchor & sand screen, 1-1/2" X 2" X 18' RHBC single valve HF pump, 191 3/4" rods, 51 7/8" rods & 1-1/4" X 22' polish rod. Seated pump, spaced well & hung on. Rigged down & moved out pulling unit. Returned well to production.

FINAL REPORT