

Sundry Notice and Report on Wells

Page 2

Pogo Producing Company - Urquidez Com. Well No. 1

- 9/29/81: TD 9639. Finish pump cement, plug down at 6:05 a.m. MST 9/28/81. WOC 23-3/4 hr. while WOC lift BOE and set casing slip. Cut off casing and ran temperature survey. Top of cement behind pipe 2600'. NU BOE. Test BOE to 10,000 psi.
- 9/30/81: TD 9639. Finish testing BOE to 10,000 psi. PU DP, DC & 6-1/2" bit. Test 7-5/8" casing above 5858' to 1000 psi for 30 min. - OK. Dr1 out DV tool at 5858'. RIH to FC and test casing to 1000 psi 30 min. - OK. Dr1 out FC & cement.
- 10/01/81: TD 9900. Test FS to 1000 psi, 30 min. - OK. Dr1 FS, drill new formation.