

DST # 2 (6510-6615') 10-12-81
 IHP 3170 #
 10 min. IFP 63 - 63 #
 60 min. ISI 126 #
 90 min. FFP 79 - 79 #
 120 min. FSI 95 #
 Recovered 150' SW
 BHT 116 °F

Reached 9797' TD on 10-24-81. Ran open hole logs.
 Ran 272 joints 9⁵/₈" casing. Set at 9797' RKB. Stage
 cementing tool at 5557'.

CASING DETAIL

Float Shoe	1.93
1 jt. S-95, 53.5 #, LT+C	38.29
Float Collar	1.44
92 jts. S-95, 53.5 #, LT+C	3500.98
19 jts. N-80, 47 #, LT+C	694.29
DV Tool	3.23
1 jt. N-80, 47 #, LT+C	37.13
44 jts. N-80, 43.5 #, LT+C	1591.21
27 jts. C-75, 43.5 #, Buttress	833.26
33 jts. CF-95, 43.5 #, Buttress	1278.40
24 jts. C-75, 47 #, Buttress	844.43
31 jts. N-80, 47 #, Buttress	<u>1004.41</u>