

COPIES RECEIVED	
TRIBUTION	
FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

SEP 14 1981

O. C. D.  
ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator HNG OIL COMPANY /	8. Farm or Lease Name Smith 11 Com.
3. Address of Operator P. O. Box 2267, Midland, Texas 79702	9. Well No. 1
4. Location of Well UNIT LETTER C, 1980 FEET FROM THE West LINE AND 990 FEET FROM North 11 24S 27E THE LINE, SECTION TOWNSHIP RANGE NMPM.	10. Field and Pool, or Wildcat Wildcat Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3111.4' GR	12. County Eddy

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF: 8/11/81

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-27-81 - Spud 2:00 p.m.

8-28-81 - Set 500' of 13-3/8" 48# H-40 ST&C.

Cemented w/500 sx. HLW w/1/4#/sx. flocele & 2% CaCl mixed at 12.7 ppg and 200 sx. C1 C w/1/2#/sx. flocele and 2% CaCl mixed at 14.8 ppg. Did not circulate cement. Ran 1" to 140'. Cemented w/150 sx C1 C w/4% CaCl<sub>2</sub>. Top of cement 130'. Cemented with 40 sx. C1 C w/4% CaCl<sub>2</sub>, 25 sx. C1 C w/4% CaCl<sub>2</sub>, 42 sx. C1 C w/2-1 calseal, and 85 sx. C1 C w/4% CaCl. Circulated 10 sacks.

Pressure tested to 600 psi. WOC - 25-3/4 hours.

50

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Betty Gildon TITLE Regulatory Analyst DATE 9/11/81

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE SEP 16 1981

CONDITIONS OF APPROVAL, IF ANY: