

Pogo - State 58 #1
1980' FNL & 660' F
Section 15, T-24-S,R-27-E (L-6658)
Eddy County, New Mexico

12-27-81	TD 9128'	2nd stage - cmt w/ 1150sx 50-50 Poz w/ 0.5% CFR-2, 5# salt, $\frac{1}{4}$ # Flocele, + 2% gel. Cmt in place at 7:45 am CST 12/26/81. WOC 22 $\frac{1}{4}$ hr. Start NU BOE equipment. Run Temperature survey and top of cmt at 1520'.
12-28-81	TD 9128'	WOC 6 $\frac{3}{4}$ hr. Test BOE equipment to 10,000 psi. Test csg above DV tool to 1000 psi - 30 min. RIH & Drl DV tool @ 5148'. Drl FC @ 9083'. Test csg to 1000 psi - 30 min. Drl FS at 9128' and start drl new formation.