

Pogo Producing Company
State 58 No 1
Eddy County, New Mexico

CONTINUED

- 1/26/82 Class "H" w/0.6% Halad 22A, 0.4% CFR-2, 5# KCL, 2% lime, 0.3% HR-7 & 0.4% gas chek per sk. (15.7 ppg) CPI 2:20 p.m. CST 1/25/82. WOC 15 3/4 hrs.
- 1/27/82 TD 11,426. WOC 8 hrs. RIH find cmt above 5" liner @ 8297'. Drill 405' cmt to liner top at 8702'. Circ POH. Prep RIH to cleanout 5" liner.
- 1/28/82 TD 11,426'. RIH to top of 5" liner @ 8702'. Test liner top to 800 psi. 30 min OK (12.5 ppg mud in hole). Drill 4' cmt at liner top. RIH to 11,390' and clean out 36' cmt stringers to FC @ 11,426'. Test 5" liner to 800 psi 30 min OK. (12.5 ppg mud in hole) Displace mud w/10 ppg brine water and test csg to 2000 psi. 30 min OK. POH LD DP.
- 1/29/82 TS 11,426'. FIH POH LD DP and DC. ND. Clean cellar and jet pits. Rig released 6 a.m. CST 1/29/82 WO completion unit to complete well.