

DST #2

Teleflow type test in Wolfcamp

Tool Open 60 minutes.

IHP	5944	PSI
62 min. IPF	782	PSI
60 min. ISIP	5533	PSI
56.4 Min. FFP	971	PSI
211 Min. FSIP	6186	PSI
FHP	6112	PSI

Bottom hole sampler recovered 21.7 cu. ft.
gas & 5 cc oil
Temp 166 degrees
Calculated flow 130 MCFD at 420 PSI.