



10/12/83

TD 7100'. PU DC. MW 9.9#.

- (14) 3½ Hrs. Work stuck pipe.
 7½ Spot 50 B0 & move @ 1/2 bbl per hr.
 4 Rig surface jars & work pipe, no progress.
 5½ Run freepoint, free @ 3555'. Ran outside shot 3575'-3605', ran inside string shot, backed off at top of DC @ 3545'.
 2 POH w/chain. Left 21 DC + reamer in hole. Top of fish @ 3545'. Bit @ 4207'.
 1½ MU tools, bumper sub & jars. PU DC.

DC \$14,251

MC \$ 6,928

Accum WC \$171,114

Accum MC \$ 14,208

10/13/83

TD 7100'. POH. MW 10#.

- (15) 3 Hrs. PU DC & RIH, screw into fish.
 19 Jar on fish, spotted 50 B0 w/2 drums, pipe free. Spot 20 B out & 2 B in pipe.
 Jar on fish, move oil 1 B/hr. Pipe came free at 3:00 am.
 2 POH very slow. Hard band on each collar hangs up.

DC \$10,106

MC \$ 1,915

Accum WC \$181,220

Accum MC \$ 16,123

10/14/83

TD 7100'. Logging MW 9.8#, Dev ¼° @ 7100'.

- (16) 7½ Hrs. POH through tight hole
 3 RIH w/bit & DC.
 2 Wash & ream 3525'-3835'
 1½ Wash & ream 200' clean out 60' fill.
 4 Circ hole clean, pump 70 B 45 vis sweep & spot on bottom 45 vis pill
 3 POH tight place @ 3700'
 3 Rig Gearhart & log.

DC \$6649

MC \$2218

Accum WC \$187,869

Accum MC \$ 18,341