

Vernon E. Faulconer, Inc

WORKOVER REPORT

Well Name: FOREHAND FEDERAL #1

Field: CARLSBAD, S.

Date:

Co. Consultant: DON REIDLE

12-15-00
(Cont'd) stack out tbg wrt. Pull (1) std, tally 8 rnd tbg on grnd, 32 jts & fish stdg vlv. POOH w/stdg vlv. RU power swivel to clean out 4½" csg frm 8502' dwn. Pmp wrt to get circ. Pmp 80 BW wrt. Close BOP. Secure well. SDFN.
CTD: \$ 6,551.90
TCTD:\$ 20,924.56

12-16-00 Travel to loc. Start rig. Haul wrt & fill pit tk. Purge wrt dwn csg to establish circ. Clean 4½" csg w/wash pipe frm liner top @ 8487'. Dwn circ 30 mins w/80 bbls btms up wash pipe @ 8512'. Can't make any hole. Call office. Wk for 2 hrs chg'g circ dwn tbg, up csg. Making no hole for 1 hr. Call office. POOH & LD power swivel. POOH w/VAM tbg. Rem stripper head. Chair broke on rig. Secure well. SDF repairs.
CTD: \$ 3,998.08
TCTD:\$ 24,922.64

12-18-00 Travel to loc. Start rig. POOH w/VAM tbg, DC's & wash pipe. Std bk DC's & wash pipe. Use gauge ring on wash pipe & gauged to ID of 4½" csg 13.50#/ft. Rem wash pipe shoe. Showed possible tight spot in csg. Install tapered mill, string mill bumper sub, oil jars & 6 DC's. RIH w/VAM tbg to mill csg tight spot to 3.795". Tag @ 8512'. Install stripper head. RU power swivel. Pmp wrt to establish circ. Pmp 80 bbls to circ mill tight spot 10'. Fell thru, rotated mill thru tight spot several times. Cont'd IH while turning w/power swivel dwn 10 juts. Rec metal cutting. Secure well. Close BOP. SDFN. Circ 30 mins.
CTD: \$ 7,781.84
TCTD:\$ 32,704.48

12-19-00 Travel to loc. Start rig. Start pmp & power swivel motors. Pmp wrt to get circ. Pmp 30 bbls thru out air on rig. RIH w/2-3/8" (8) rnd tbg on power swivel to clean 4½" csg w/tapered mill & string. Mill tight spot @ 9076'-12" long, tight spot @ 9490'-12" long. POOH & LD 32 jts & 8 rnd 2-3/8" tbg. RIH w/32 jts, VAM tbg, tally, 32 jts & 8 rnd tbg on ground. RU swivel to clean out 4½" csg to fish w/tapered mill & string mill. Pmp wrt to get circ 15 bbls. 4½" csg is clean to 10509'. Tally jt count showed fish @ 10483', didn't tag fish. Csg is clean to run wash pipe. POOH & LD 8 rnd tbg. POOH w/VAM tbg to above liner. Secure well. Close BOP. SDFN.
CTD: \$ 7,215.65
TCTD:\$ 39,920.13

*****FINAL REPORT*****

DR: mam
Orig: BB File
cc: MF/BS