

Vernon E. Faulconer, Inc

WORKOVER REPORT

Well Name: FORELAND FEDERAL #1

Field: CARLSBAD, S.

Date:

Co. Consultant: DON REIDLE

- 01-10-01 Travel to lse. Start rig. Ld hole w/5bbls to circ. Start milling @ 7:15am. 13 hrs on shoe yesterday. Made 1'6" @ 9:45am. Made 6" time milling to shoe-4 hrs 30 mins shoe seems to be wore out. Called office. RD power swivel. POOH w/tbg & tools. Tbg line on rig bad. SD to get new line. Secure well, close BOP.
CTD: \$ 3,018.63
TCTD:\$ 94,672.20
- 01-11-01 Travel to lse. Key Well chg'g tbg line. POOH w/2-3/8" tbg & tools. Rem shoe, wore out. RIH w/shoe frm BB lift. Wash pipe, oil jars, 6 DC's, 2-3/8" tbg - inside of shoe marks 1'2". RU power swivel. Ld hole w/5 bbls to circ. Start @ 3:30pm, mud 6" in 1 1/2 hrs. PU on power swivel. Secure well, close BOP. SDFN.
CTD: \$ 3,492.34
TCTD:\$ 98,164.54
- 01-12-01 Travel to lse. Start rig. Ld hole w/5 bbls. Start mill @ 7:25am, shoe frm BB. Mill until 9am, made total 3" w/this shoe. Call office. POOH, shoe wore out. Meas inside shoe, made 3" w/this shoe. RIH w/6" shoe, 1 jt. Wash pipe, oil jars, 6 DC's & 2-3/8" tbg. RU power swivel. Ld hole w/5 bbls to circ. Start mill @ 3:40pm. Mill 1 1/2 hrs, made no hole. Close BOP. SDFN.
CTD: \$ 5,179.79
TCTD:\$ 103,344.33
- 01-13-01 Travel to lse. Start rig. Ld hole w/3 bbls. Start mill @ 7:20am, mill no hole. Switch to conventional dwn tbg, up csg. RD power swivel @ 10:30am, 4 1/2 hrs on shoe. POOH, shoe lks as turning on upper shoe of pkr above rubbers. LD jt of wash pipe. Secure well, close BOP. SDF wind.
CTD: \$ 3,592.34
TCTD:\$ 106,936.67
- 01-15-01 Travel to lse. Start rig. RIH w/spear to fish vol tb 1.80"ID. Caliper tools to big to go into tb. G&L had machined to 1.750" OP, grapple-1.82". RIH w/spear, bumper sub, oil jars, 6 DC's & 2-3/8" tbg. Tag fish w/griple. PU, couldn't feel vol tb. POOH w/2-3/8" tbg. SDFN.
CTD: \$ 3,980.78
TCTD:\$ 110,917.45
- 01-16-01 Travel to lse. Start rig. POOH w/2-3/8" tbg, DC's, jars, spear-no vol tb 1.82" grapple had no marks. Marks on chg over shows we were into pkr. Call office. RIH w/spear w/1.995" grapple to fish 2" tbg, bumper sub, oil jars, 6 DC's, 2-3/8" tbg. Tag fish into fish. Latch fish, pull to 70000' & set off jars. POOH, dragging @ 66000' for 60' string wt 59000'. Pull to tight place in csg jar pkr thru tight