

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION
RECEIVED BY
P.O. Box 2088
SANTA FE, NEW MEXICO 87501
APR 13 1984
O. C. D.
ARTESIA, OFFICE

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT-" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/>	GAS WELL <input checked="" type="checkbox"/>	OTHER	7. Unit Agreement Name
2. Name of Operator Read & Stevens, Inc. ✓			8. Farm or Lease Name Otis "33"
3. Address of Operator P.O. Box 1518, Roswell, NM 88201			9. Well No. 2
4. Location of Well UNIT LETTER <u>C</u> <u>990</u> FEET FROM THE <u>North</u> LINE AND <u>2130</u> FEET FROM THE <u>West</u> LINE. SECTION <u>33</u> TOWNSHIP <u>22S</u> RANGE <u>27E</u> NMPM			10. Field and Pool, or Wildcat Und. South Carlsbad Morrow
5. Elevation(Show whether DF,RT,GR,etc.) <u>3135.6</u> <u>-3107'</u> GL			12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4-10-84 Ran 135jts, 5462', 9 5/8"-40#, S-95 & N-80, LT&C, set @ 5480', FC @ 5434'. Cmt w/ 1500sx Econolite w/ 6# salt, 1/4# flocele, 400sx Class "H" cmt, circ 300sx. PD @ 11:30pm
4-9-84. Plug bumped @ 1200psi. 6 1/2hrs WOC.

4-11-84 11 1/2hrs WOC. Test BOP & choke manifold @ 5000psi for 30mins. Tested satisfactorily.
Test 9 5/8" Flange @ 2500psi for 30mins. Tested satisfactorily. Test csg @ 1200psi for 30mins. Tested satisfactorily.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bruce Stobbs TITLE Drilling & Production Manager DATE 4-12-84

APPROVED BY Leslie A. Clements TITLE Supervisor District II DATE APR 17 1984

CONDITIONS OF APPROVAL, IF ANY: